



October 08, 2026

From: Pablo Arroyave, Chief Operating Officer

Subject: O&M Report for September 2026

OPERATIONS DEPARTMENT

The C.W. "Bill" Jones Pumping Plant (JPP) operated with 3 to 5 units for the first 29 days of September. The average rate of pumping for the JPP was 3,711 CFS for the same period.

Total pumping at the JPP for the first 29 days of September was 213,480 acre-feet. The O'Neill Pump/Generating Plant (OPP) generated 213 acre-feet and pumped 63,716 acre-feet for the same period. 23,775 acre-feet was pumped at the Delta-Mendota Canal/California Aqueduct Intertie Plant (DCI), and zero acre-feet was reversed from the DCI into the DMC for the first 29 days of the month.

The Federal share in the San Luis Reservoir on the 28th of September was 488,146 acre-feet as compared to 251,821 acre-feet for September 28th of 2025.

During the first 28 days of September, releases from Friant Dam ranged from 360 to 390 CFS with 1,805 acre-feet entering the Mendota Pool. Flows for the San Joaquin River Restoration Program (SJRRP) were 2,142 acre-feet for the same period.

Canal Operations Department

The Canal Operations crew worked on the following activities this month:

- Open channel & pitot tube flow measurements at MP's

3.51	22.20 L	26.21 R	26.95 L
29.19 R	30.43 R	32.36 L	36.01 L
36.39 L	36.45 R	36.68 L	37.33 L
43.73 L	46.83 L	48.60 L	48.60 LB
48.96 R	49.56 R	50.66 L	76.05 L
87.35 R	Baker 1 MP NP	Baker 2 MP NP	Baker 3 MP NP
Baker 4 MP NP	Baker 5 MP NP	Farmers 1 MP NP	Farmers 2 MP NP
Farmers 3 MP NP	Farmers 4 MP NP	Farmers 5 MP NP	

- Maintenance and serviced flow meters at MP's

8.51 L	11.45 L	12.07 R	12.37 L
13.25 R	14.81 L	18.05 L	19.18 L
19.39 L	23.41 L	23.81 L	23.94 R
25.02 L	25.02 R	25.18 L	26.89 R
27.80 R	28.19 L	30.33 L	30.96 L
32.62 R	32.94 L	33.07 R	33.90 R

34.63 R	35.04 R	36.45 R	41.53 L
42.10 R	42.50 R	50.66 L	61.37 R

- Bi-weekly meter readings on all active turnouts (200+)
- Inspected Wasteways
 - Westley
 - Newman
 - Volta
 - Firebaugh
- Water samples tested at MP sites: 10.62, 20.63, 29.95, 39.21, and 45.77
- Groundwater well soundings
 - USGS Monitoring Wells
 - Upper DMC Warren Act Wells
 - Lower DMC Warren Act Wells
- Routine patrols
 - DMC
 - Mendota Pool
 - San Luis Drain
- Additional operational activities
 - Coordinate pause in water deliveries to accommodate OPP Transformer commissioning

Control Operations

The Control Operations crew performed the following switching/clearance orders this month:

C-26-ON-56	OPP Unit 2 annual maintenance
C-26-ON-61	OPP Transformer rehabilitation project
C-26-ON-62	PG&E disconnect #55
C-26-JPP-63	JPP Unit 1 brush inspect and replace
C-26-DM-64	Volta Wasteway inspection and repair

Electrical/C&I Maintenance Crew

- JPP Unit 1 commutator inspection and replacement of slip rings and brushes
- West Discharge Tube Siphon Breaker indication LED failure, troubleshoot and repair
- West Discharge Tube lower access vault pump malfunction, troubleshoot and repair
- Switchgear building annunciator alarm malfunction, troubleshoot and repair
- JPP breakroom HVAC system fan, troubleshoot and repair
- JPP to the Siphon House Bldg. communication upgrades
- Thrust bearing SEL 710 display reading error, troubleshoot and repair
- Replace JPP Station Service Battery Bank
- Cooling water valves CP1A indication error, troubleshoot and repair
- Cooling water valves CP15 indication error, troubleshoot and repair
- UZB15 alarm indication error, troubleshoot and repair
- JPP C&I test and inspection 1-month
- Switchyard C&I test and inspection 1-month PM
- JPP 21-ton portable gantry crane test and inspection 3-month PM
- JPP lighting test and inspection 3-month PM
- JPP switch yard lighting test and inspection 3-month PM
- JPP flooding alarm test and inspection 3-month PM

Mechanical Maintenance Crew

- JPP Unit 1 Wheel Pit sump pump alarm, troubleshoot and repair
- JPP Unit 2 Wheel Pit sump pump alarm, troubleshoot and repair
- JPP Unit 3 Wheel Pit sump pump alarm, troubleshoot and repair

- JPP 100/20-ton gantry crane hoist 1-month PM
- JPP air wash unit 1-month PM
- JPP oil transfer and filtering system 3-month PM
- JPP BFV hydraulic system oil sump 6-month PM
- JPP BFV air systems dehydrator 6-month PM
- JPP packing water gland inspection and flow meter cleaning 6-month PM
- JPP HVAC System 6-month PM
- West Discharge Tube pump malfunction, troubleshoot and repair
- West Discharge Tube Siphon Breaker indication LED failure, troubleshoot and repair
- East Discharge Tube sump pump float switch malfunction, troubleshoot and repair
- JPP traveling gripper rake low hydraulic oil alarm, troubleshoot and repair
- OPP canal side stoplog rehabilitation
- JPP shop clean up and organization

Civil Maintenance Crew:

- Trash rack cleaning support
- JPP Unit 5 Impeller removal, leak investigation, and repair support

O'Neill Pumping/Generating Plant (OPP)

Electrical/C&I Maintenance Crew:

- OPP Unit 4 control panel repair and replacement of 130vdc control breaker
- OPP Unit 2 annual maintenance (Electrical testing and inspections) 12-month PM
- OPP Unit 2 annual maintenance (C&I testing and inspections) 12-month PM
- OPP Transformer Rehabilitation Project support
- OPP siphon building 480V equipment receptacles generator transfer switch installation
- OPP siphon building 480V 100A emergency generator disconnect switch replacement
- Provide facilities support for the control of Golden Mussel Colonization

Mechanical Maintenance Crew:

- OPP Unit 2 annual maintenance and inspections 12-month PM
- OPP Transformer Rehabilitation Project support
- OPP high pressure air compressor motor and hour meter installation
- Provide facilities support for the control of Golden Mussel Colonization

Civil Maintenance Crew:

- OPP Unit 2 annual maintenance assistance

DMC/CA Intertie Pumping Plant (DCI)

Electrical/C&I Maintenance Crew:

- DCI-U1 & 2 Restoration and Plant electrical upgrades
- DCI Unit 1 Discharge Valve SCADA indication error investigation
- DCI Unit 1 Discharge Valve troubleshoot and replacement

Mechanical Maintenance Crew:

- Fueling generator for transformer outage at OPP
- Golden Mussel dive inspection support
- OPP U-2 Annual Maintenance support

Civil Maintenance Crew:

- Unit 1 Discharge Valve removal and installation of a new valve

Delta-Mendota Canal (DMC)

Electrical/C&I Maintenance Crew:

- LBAO electrical troubleshooting and new electrical installation
- Removed the air vent vacuum breaker valve and hauled to shop for repairs
- Repaired and replaced battery and charging equipment at MP 115.90

- VWW pin brackets and turnbuckles hardware modifications for divers' installation

Mechanical Maintenance Crew:

- None to report

Civil Maintenance Crew:

- DMC trash collection at VWW, NWW and OPP
- DMC weed spraying on DMC from MP 50.53 to 65.89 and 110.99 to 115.90
- DMC mechanical weed control at MP 58.46 to 71.31
- DMC roadway grading from MP 46.84 to 54.38
- DMC fence repairs at MP 115.57
- DMC sign maintenance at MP 94.27 and VWW
- DMC rodent abatement from MP .1 to .6, and 28.50 to 42.50
- Installed new trash cans at Check 17, 19, and 21
- Installed stop and yield signs on SLD from MP 137.75 to 140.71
- Shoulder Drain maintenance at MP 50.53
- Cleaned debris and material from culvert at MP 55.23
- DMC erosion repair at MP 51.22
- Fabricate metal cover for meters at MP's 33.71, 34.01, 34.55 and 35.18
- SLD roadway grading from MP 125.59 to 129.01
- Float line maintenance and repair at Check 21
- DMC bridge timber replacement at MP 88.63
- Installed angle iron brace for matting at MP 66.70
- Lateral drain cleaning between the DMC and Althea Rd.
- Pressure wash and clean Pond 10 Cross Channel and 10-foot gate structures
- Fabricate apparatuses for Golden Mussel test plates
- Fabricate new Golden Mussel test structures
- Test can and site maintenance at MP 102
- Hyacinth removal from float lines, and pool meters at MP 110.99
- USBR lawn sprinkler repair and maintenance
- Tree trimming at USBR entrance gate
- TFO Gas Master console modification
- Class A drivers training
- Backfill and level sewer leak repair at the Control Building

Tracy Field Office

Electrical/C&I Maintenance Crew:

- Updated Sandblast Building lights to new LED fixtures
- Sandblast Building exhaust fan malfunction, troubleshoot and repair
- New wire and breaker installation in panel boxes at MP 35.04 and 36.45
- Control Building lighting and 240/120 VAC distribution systems repairs
- TFO warehouse LED lighting fixture and bulb installation
- Skill and written test for potential hire
- Control Building HVAC test and inspection 1-month PM
- Control Room annunciator C&I test and inspection 1-month PM
- TFO Water treatment plant C&I test and Inspection 1-month PM
- TFO UPS batteries internal resistance test and inspection 1-month PM
- CMT/VMT 2-ton monorail hoist test and Inspection 3-month PM
- TAO lighting test and inspection 3-month PM
- TFO SLDMWA entry/exit gate test and inspection 3-month PM
- TFO water treatment plant lighting test and Inspection 3-month PM
- TFO Meter Shop lighting test and inspection 3-month PM
- TFO Warehouse lighting test and inspection 3-month PM
- TAO lighting test and inspection 3-month PM

- TFO ESHOP lighting test and inspection 3-month PM
- TFO ESHOP 2-ton monorail hoist test and inspection 3-month PM
- TFO USBR entrance gate test and inspection 3-month PM
- TFO USBR exit gate test and inspection 3-month PM
- TFO Warehouse loading dock gate test and inspection 3-month PM
- TFO CMT lighting test and inspection 3-month PM
- TFO/VMT wheel balancer electrical connection and installation
- ESHOP monthly cleanup and organization
- CMT/VMT HVAC test and inspection 6-month PM

Mechanical Maintenance Crew:

- Removed old chemical spill shower from the old battery room in the basement
- Industrial Water Tank pump motors 1 & 2 alarms, troubleshoot and repair
- TFO car wash recycling unit 1-month PM
- Control Building HVAC system 6-month PM
- TFO/Warehouse primary office HVAC system 6-month PM
- TAO/ ESHOP HVAC system 6-month PM

Civil Maintenance Crew:

- Provide facilities support for the control of Golden Mussel Colonization
- Sprinkler repair in the USBR lawn area

Other Activities:

- FHECP Training

USBR Support Services

The Water Authority crew supported the following work at USBR facilities during the outage this month:

- Trash rack and Louver cleaning support
- Rodent abatement at Delta Cross Channel

ENGINEERING DEPARTMENT

The Engineering staff worked on the following O&M projects this month:

- Data management of well readings and creation of Warren Act hydrographs
- OPP crane control relay replacement
- Budget planning
- OPP service water pipe repair
- OPP actuator rod oil seals procurement & rod manufacturing
- OPP Unit 2 motor breaker
- OPP canal side stoplog rehabilitation
- VWW stoplogs design
- VWW radial gate inspection / bracket fabrication
- OPP station service annunciator replacement
- OPP units vibration monitor system design and procurement
- DMC temporary staff gauge design

Land Management Activity Summary

Access Permits issued – Three:

- Access Permit P2702018 was issued to Congruex allowing the installation of a 2-inch conduit servicing Comcast customers attached to the bridge crossing at Milepost 9.29 (International Parkway).

Land Management Projects:

- City of Patterson MP37.95 Trade Center Bridge Project
- Stanislaus County request to install water line over DMC at Fink Road

- Corral Hollow Bridge replacement project
- Rogers Road Bridge replacement
- Romero Crescent Gen-tie Overhead crossing of SLD at MP 150
- Newman wasteway fiber optic cable undercrossing

Contract Updates

Spec. No.	Title	Status
TBD	CP System Survey Blanket	Working with Charles, pending SoW
F27-DMC-001	DMC Phase 1 - Program Management Services - Task Order 3 FY27	Task order 3 - FY27 executed 9/21/26, work ongoing
F25-JPP-007e	Excitation System - Unit 4	Contract executed 8/18/25, NTP submitted to Power Pros 9/17/26. Work ongoing
F27-ALL-006	Fire Suppression Inspection & Preventative Maintenance	Preparing solicitation
F27-TFO-010	TFO Tree trimming services	Contract executed 9/1/26, Work completed
F27-TFO-009	Sandblast Building HVAC Replacement	Pending execution, bonds
F27-TFO-011	Silicone Seal Roof Coating	Solicitation phase

SAFETY DEPARTMENT

The Safety Department worked on the following items this month:

- Issued Safety Training materials for the month of September to all staff members
- Completed electric grounds testing for DCI prior to outage
- Performed weekly safety walks with Kiewit of the DMC Subsidence projects
- Performed IH survey for OPP to review respiratory PPE adequacy
- Performed annual training of FHECP Authorized and new Incidental Training
- Scheduled CPR training for all Water Authority staff
- Followed up with all employees regarding medical authorization of their Annual Hearing Tests
- Updated budget for FY28
- Walked with vendors to get quotes for Asbestos Abatement
- Reviewed employees' exposures to animals with possible dangerous pathogens
- Created new training for the updated JHA process on NetSuite
- Created new training for Contractors that will be brought on site

PROCUREMENT AND WAREHOUSE MANAGEMENT DEPARTMENT

The Procurement and Warehouse Management Department worked on the following items this month:

Administrative Activities:

- Issued a total of one hundred eighty-one (181) purchase orders
- Processed a total of eighty-three (83) inventory checkouts
- FY28 budget planning and review
- Submitted weekly purchase order invoicing packets to Accounts Payable
- Participating in procurement boilerplate templates review and revamp meetings
- Managed activity agreements, task orders, and amendment as needed
- Continuing the review department processes and practices to identify opportunities for increased efficiencies and establish/maintain clearly defined workflows and processes
- Continued progress on new vendor guidelines including updates to NetSuite
- Kickoff of document review for Document Management System migration and implementation
- Provided housekeeping services to LBAO during another team members' absence

Ongoing:

- Staff development efforts
- Maintained Warehouse inventory levels to meet O&M crew and department needs
- Received, stocked, and distributed Warehouse materials
- Periodic inventory cycle counts
- Manage vendor invoicing, billings, credits, and disputes
- Janitorial services provided at TAO, TFO, JPP, and Control Room facilities
- Participate in bi-weekly staff meetings as scheduled
- Participating in bi-weekly NetSuite consultant working sessions
- Review and approve timesheets

INFORMATION TECHNOLOGY DEPARTMENT

The Information Technology Department worked on the following items this month:

Administrative Activities:

- Monthly FAC, WRC and BOD meetings
- Management and review FY26 RO&M and EO&M Budgets
- Management and review FY27 RO&M & EO&M budgets, regions 51 and 53
- FY28 Budget
- Workload Coordination Meeting
- Meetings with cybersecurity vendors
 - CrowdStrike
 - SonicWALL
 - Kaseya
- AI Purchase and deployment
 - Chat GPT, Claude
- USBR RAIDS team from Denver to support Campus Security
- Meeting with NetSuite to evaluate CMMS options
- Edit IT/OT Microsoft Project(s) for distribution and discussion
- Claude Webinar
- Support Committee and Board meetings

General Network & Desktop Support:

- Desktop support per incident - Qty 40
- Avaya phone system configuration changes
- Removed three employees from Network and Campus access
- DMC Checks 13-21 add to FirstNet
- Ordered replacement printer for payroll office
- Investigate 4 Darktrace Threat incidents
- Assist PR vendor with Mail Chimp login errors
- Basic training with RAIDS on Lenel and Milestone
- BOIP AT&T Issues
- Website down- security cert needed re-validation
- At War With SPAM
- Oversight support for new website upgrade
- Gravity Budget Software roll out
- Ordered new replacement SCADA printer
- Distributed replacement iPhones to Scott & Cindy
- Create Secure repository for PRA on SharePoint
- Meetings with OPP Governor project principles
- Installed NEW SCADA Printer
- Exchange Server Quarterly Updates
- Migrated GIS-DATA and Engineering folders to File1

Ongoing:

- Monthly Safety training
- Prep new iPhones and iPads for MDM and deployment
- O365 Deployment
 - Sync AD Users to Entre in cloud completed
 - Sync AD Groups and Distribution lists
 - Prep for email server Sync
- iPad(s) configure and deployed to Water Operations
- Android Tablets to ESHOP and craft teams for CMMS
- Campus Security discussion with DOI and BOR
- LBAO Board room AV upgrade
- Desktop/printer/peripheral
 - Rugged laptop Deployment for C&I Staff
- Servers
 - Performance monitoring
 - Prepping servers for redeployment and sandbox
 - LBFO AD server migration
 - System wide critical server patches deployed
 - MFA Deployment
- Document Management
 - Monthly Status Meetings
 - Server data file inventory
 - Policy Dept migration discussions
 - HR Dept. data migration interviews
- NetSuite
 - User and Administration
 - Bi-Weekly Implementation Team meetings

- Monitor Citrin Cooperman activities for NetSuite
 - Monitor Salora support activities
 - Review Shepherd Safety application
- Shepherd
 - Weekly progress meetings
 - Additional modifications to User roles
- Cybersecurity
 - Monitor Active Directory
 - Monitor Symantec anti-virus management console
 - Update Symantec definitions
 - Update additional AV security settings
 - Monitor Firewall logs and alerts
 - Latest Firmware updates
 - Conversion to Net Extender for VPN Access to network
 - Multi Factor Authentication
 - Cybersecurity training and webinars
 - Cyber Readiness Institution Certification Course
 - Monitor Knowbe4 Phishing Campaign
 - Cybersecurity Team
 - Cybersecurity Incidence Response Plan
 - Disaster Recovery Plan
 - Business Continuity Plan
 - Tabletop Exercise Plan
 - Scheduled with JPIA Security
 - Monitor IBM (MAAS360) mobile device management
 - Symantec message gateway server
 - Review InfraGard dispatches – FBI Cyber Security group
 - Monitoring Darktrace Cybersecurity appliance in IT network
 - Applied latest patched/updates
 - Monitor and adjust Cloud immutable backups
 - Monitor and adjust “Cold” air gapped local backups
 - GPOs for domain administration and Cybersecurity
- DWR - fiber from a 1992 contract agreement
 - USBR contact DWR
 - Zoom, emails, phone calls
 - Gather requested info for DWR
 - Begin creation of requirements and SOW
- Data migration
 - GIS server migration Phase 3
- New asset control and tracking
- AP installs
 - LBFO office
 - SAC office
 - JPP control floor
- VLAN's for network segmentation
- AT&T discussions/negotiations for future terms
 - Replacing Unwired with FirstNet cellular to OPP and LBFO
 - Updates to existing copper analog lines
 - Updates to WAN and Internet discussions
- 26D0 Avaya phone system upgrades
 - New IP Phones for Meter Shop, Paint Shop, Engineer Manager

SCADA DEPARTMENT

The SCADA staff worked on the following items this month:

Administrative Activities:

- Workload Coordination Meeting
- JPP 100% planning meetings
- Selected vendor for Fiber termination at Siphon House
- Edit IT/OT Microsoft Project(s) for distribution and discussion

General SCADA Network Support:

- Replaced Rugged Comm router for FM 115.09
- FHEP Training
- CK 15 Setpoint operator testing
- OPP Unit 4 Alarm testing
- Troubleshoot speed issues on new DIGI FirstNet router
- OPP U4 and U5 Group alarms - Resolved
 - Digi Port Server testing to replace Red Lion
- Assist C&I setting of DCI U3 MWH calculation on totalizer
- Check 10, 11 and 19 gate set points resolved
- Comm loss errors Check 10, 15, 19, 20 resolved
- North Industrial Tank water level flat line trend resolved
- Add additional annunciator alarms from OPP to Control Room
- Replaced UPS Check 7

Ongoing:

- Monthly Safety training
- Bi-weekly review of DCI plans for SCADA and remote annunciation
- New Un-Wired circuit installed at Control Room Building.
- Scope for Aveva to Ignition conversion
 - Ignition conversion in progress
 - Vendor discussions / interviews for contract work
- Network segregation plan and design
- Continued Cybersecurity training
- Server Room
 - Upgrades, Operator A and B
 - Testing for deployment, commissioning, and FAT
- DCI
 - No SCADA Support required
- OPP
 - Vibration sensor testing for replacement of outdated sensors
 - AT&T FirstNet to move SCADA data from OPP to Control Room
 - Install ix40 router to APN – testing for stability
 - Support for Transformer Upgrade Project
 - Alarms not appearing in Control Room
 - Technical limitations of outdated alarm/annunciator
 - Quotes for upgraded replacements
 - Vega level sensors added to OPP SCADA
 - OPP Annunciator upgrade research to HMI- testing solutions
 - OPP PLC configuration-Redundant design
 - New Server Rack Drawings completed

- DMC
 - AT&T FirstNet APN with DIGI devices all checks
 - Checks 1-12 in operation
 - Checks 13-21 in operation
 - Volta Wasteway
 - Convert to FirstNet
 - Level sensor received for testing
 - Flow Meter Replacement Research
 - Meter 115 move to FirstNet or Radio to Check
- JPP
 - Additional animation to Andon boards as requested
 - Excitation Project support
 - Meeting with vendors and David Roose
 - Proxmox virtual server-Complete
 - Provide settings from existing devices to vendors
 - Review of Cyber requirements
 - Linux VM's
- 26-M7; Siphon House communications
 - PLC programming
 - CCA panel equipment
 - C&I redlined CCA Panel-Complete
 - AutoCAD Drawings and wiring diagrams
 - Updated Network drawings
 - Overhead Fiber Terminated
- 26-M8; Trash Rake Controls Upgrade - Completed
- LBFO
 - Andon board configuration
 - Add a FirstNet APN node for SCADA connectivity
- Cyber Security
 - Dragos meetings and scoping

HUMAN RESOURCE DEPARTMENT

The Human Resources Department worked on the following items this month:

General Administrative Activities:

Active Recruitments

- Chief Operating Officer

Closed Recruitments

- Control Operator
- Secretary

Resume/Candidate Reviews

- Control Operator
- Secretary

Interviews/Skills Testing

- Electrician
- Mechanical Engineer
- Plant Mechanic

Job Offers

- Mechanical Engineer
- Electrician

On-Boarding

- None

Trainings:

- Cyber Security training tracking (all staff)
- Sexual Harassment Prevention training tracking (all staff)
- Defensive Driving training and tracking (all staff)

Government Reporting:

- EEOC tracking/reporting
- Affirmative Action report tracking
- Veterans 4212

Ongoing:

- Performance appraisal tracking
- FMLA notices/follow-ups
- COBRA notices/follow-ups
- Worker's Comp follow-ups
- Monthly safety points distribution
- Health benefits eligibility/employee assistance
- Job Description updates
- Policy updates
- Employment Law updates
- Maintain OSHA logs for calendar year
- PIV Cards (USBR)
- Wellness Program

EXTRAORDINARY O&M & CAPITAL PROJECTS



EXTRAORDINARY O&M and CAPITAL PROJECTS

DELTA-MENDOTA CANAL (DMC)

Bridge Abutment Repair at MP 92.73 (FY21)

Status: The repair plan has been designed, and the conflicting PG&E utility line has been relocated. Working with dive companies to obtain a proposal for the underwater work while other project planning activities continue.

DMC Subsidence Correction Project

Status: The SLDMWA (Water Authority) continues to work closely with Reclamation on the DMC Subsidence Correction Project (Project) with the assistance of several consulting firms and contractors.

Task 1: The Water Authority executed the \$37.5M CMGC construction agreement with Kiewit after acquiring approval from the Board in June 2026 . The scope of Task 1 includes lining and embankment raises from milepost 3.5 to milepost 7.2. CDM Smith is handling the Construction Management of the contract, with additional project management support from the Hallmark Group. CDM Smith is also responsible for biological monitoring and inspections. This month, a new Task Order was issued to CDM Smith for program management and overall strategic planning for the remaining phases of the Subsidence Project. Construction activities this month focused on liner excavation and soil preparation as the project transitions from major earthwork activities to skilled work. Existing site soil testing revealed the need for conditioning to meet USBR standards for liner backfill. Kiewit formulated a plan to batch-mix several conditioning mixtures, tested them, and submitted the results to TSC for approval to proceed, allowing construction to move forward. Liner embankment fill, compaction, and finish grading began and will continue into next month. Concrete liner is expected to begin next month following liner backfill. The project team also facilitated a second construction tour for members of the Board.

Task 2: The Water Authority, with the assistance of consultants, is working with Kiewit on preconstruction activities for Task 2. Task 2 includes lining and embankment raises from milepost 41.93 to milepost 43.75 and underwater panel repairs at five sites. Preconstruction activities accomplished this month include coordination and refinement of project specific scopes and requirements of the various tasks of the project (void filling, cofferdams,etc...), leading to the preparation of Information for Bid (IFB) documents. IFB documents are the preliminary documents that Kiewit will share with industry to formulate quotes, which will feed into the GMP. Other major activities include performing constructability reviews of TSC's 75% Plans and Specs. TSC will review and address all comments and coordinate the necessary changes, allowing the documents to reach the 90% milestone. Next month, the team will finalize the constructability review comments, and work toward development of the first GMP read by the end of October.

Environmental:

- Ongoing wildlife exclusion fencing (WEF) maintenance
- The Water Authority & CDM are working with Reclamation to obtain SHPO clearance work for Task 2.

Funding:

- CA Department of Water Resources (DWR): The Water Authority is currently in agreement with DWR for the entire \$42M appropriation.

EXTRAORDINARY O&M and CAPITAL PROJECTS

- Aging Infrastructure Act (AIA): \$25M awarded in FY23. \$50M awarded in FY24 and \$204M in FY25. Reclamation announced an additional award of \$112.6M this month, bringing the total reimbursable award to \$391.6M. A repayment agreement would need to be negotiated prior to accessing these funds.
- OBBB: The DMC Subsidence Correction Project received award notice in March of \$235M of non-reimbursable federal funding.

DMC Solar Over Canals 5 Year Pilot Project – USBR Grant Funded

Status: No activity this month. Project is on hold until further notice.

DMC Underdrain Sedimentation Removal Project (FY25)

Status: No activity this month, project is on hold.

C.W. “BILL” JONES PUMPING PLANT (JPP)

JPP Excitation System & Control Cabinet Modernization

Status: Contract award was executed in August 2025 to Power Pros and remains on schedule. Reclamation is providing advance funds to the Water Authority on a quarterly basis. The preliminary schedule includes an eight-month design process, six-month fabrication process, and four months of site work for each unit with a staggered schedule to allow the site work to move fr. The 100% design for Unit 1 was successfully completed in April 2026, and the project remains on schedule. Factory Acceptance Testing (FAT) for the unit control boards occurred in September, the FAT for the power potential transformer (PPT) and excitation system will occur in October. Site work is scheduled to begin in November. The notice to proceed for Unit 5 was issued in May 2026. The 100% design completed in August 2026 for Unit 5 with fabrication underway. The completion of the contract is anticipated by the end of 2028. Progress is summarized in table below:

Unit No.	NTP Issue Date	Progress		
		Design	Fabrication	Site Work
1	9/21/2025	completed April '26	s/b Oct '26	start Nov '26
5	5/7/2026	completed Aug '26		
4	9/17/2026			
6	N/A			
2	N/A			
3	N/A			

JPP Siphon Breaker Communication Upgrades (FY25)

Status: Project underway, see SCADA Department O&M Report

JPP Trash Rake Controls Modernization (FY25)

Status: Project underway, see SCADA Department O&M Report

JPP Plant Flow Metering System Rehabilitation (FY25)

Status: No activity this month.

JPP Sand Filter System Rehabilitation (FY25)

Status: No activity this month.

JPP HVAC System Rehabilitation/ Replacement - Design

Status: No activity this month.

EXTRAORDINARY O&M and CAPITAL PROJECTS

O'NEILL PUMPING/GENERATING PLANT (OPP)

Main Transformers Rehabilitation

Status: The Water Authority continues its contract with CEI for rehabilitation of the main transformers. The spare transformer (4) was successfully commissioned and is currently in-service as KW1A A-Phase. This commission includes coordinating with WAPA for line and substation protection; new transformer device monitoring and alarms; and new annunciation alarms for local and SCADA. SLDMWA will continue to monitor temperature gauges, pressure gauge and oil analysis.

Rehabilitation of transformer 1 is scheduled to begin in January after the required hold time. Installation and commissioning is scheduled for September 2027, where transformer 2 will be swapped out of for rehabilitation.

OPP Upgrades – Pump Bowl Fabrication & Governor Rehabilitation

Status: Total IIJA funding received to date is \$22.6M. With Design Phase I completed, staff continues to work with Pentair on Phase II of the contract. The 100% design of the bowls and the governor have been completed and approved in conjunction with USBR. Pentair recently encountered delays with their foundry, and the first bowl is now scheduled to be delivered June 2027. The factory acceptance testing (FAT) of the governor control panels occurred the week of August 24, 2026. Upon arrival, staff reviewed the equipment and identified numerous issues. A punchlist was created and another FAT will be scheduled in late October or November.

OPP Upgrades – Unit Rewind

Status: No activity this month.

OPP Upgrades – Unit Rehabilitation

Status: Work started on procuring parts required for the project. A meeting is setup with Pentair on October 7th to go through the list of parts and generate an updated estimate and schedule. The start of this project will be timed appropriately with the Unit Rewinds, Pump Bowl Fabrication, and Governor Rehabilitation projects as well as the availability of funds.

OPP Sand Filter System Rehabilitation Design (FY24)

Status: No activity this month.

OPP Warehouse Building (Design & Construction) (FY26)

Status: No activity this month. Reclamation requested, and Water Authority staff provided the Scope of Work for the project. Staff continued planning the best method of procuring the design and construction of the building and worked on the plans and specifications.

OPP Shaft Sleeve Design & Manufacturing (two complete sets)

Status: No activity this month.

EXTRAORDINARY O&M and CAPITAL PROJECTS

DELTA-MENDOTA CANAL/CALIFORNIA AQUEDUCT INTERTIE PUMPING PLANT (DCI)

DCI Motor Protection Relay Replacement (FY25)

Status: No changes this month. The new protective relays (SEL-710-5's) were procured in January 2025. Staff have uploaded and tested the relays with settings designed by Reclamation TSC and will install as pumping allows.

DCI HVAC System Rehabilitation/ Replacement (FY23)

Status: No activity this month.

DCI U1 & U2 Restoration and Plant Electrical Upgrades

Status: Two separate arc flash incidents occurred in summer 2024 resulting in the loss of the motor control panels for Units 1 and 2. Installation and commissioning of new motor control panels was completed in December 2025, through an agreement involving Rexel, Contra Costa Electric, and Eaton. The commissioning was performed by staff with CVO witnessing. Both units have been returned to service; however, Reclamation has requested additional testing before fully accepting the work. Staff are working closely with Reclamation on the details. Tests performed by Power Pros (and notes from Hitachi) have shown that the rest of the electrical equipment in question has passed their electrical requirements. CVO has reviewed and accepted the results. Water Authority's last task is to describe the management process of the maintenance program and any recommendations. An approved DCI outage starting Oct. 5th to 16th was scheduled to install a new relay to consolidate two existing relays to better monitor and protect the plant; and upgrading the UPS to increase battery capacity and stability for future modifications.

SLDMWA has worked with CVO and TSC on the commissioning plan for the October outage. This outage will include replacing and consolidating (2) existing relays (EATON VR300 and SEL-551) with SEL-751; and upgrading to a higher capacity UPS with a matching transformer. TSC has provided relay settings and CVO has commented on further settings modifications. CVO has also provided a dynamic testing procedure to be included in the commissioning. SLDMWA has worked on bench testing the relay with the latest settings using the dynamic testing procedure.

DCI Facility Rating & Protective Relays Reviews

Status: Due to resource limitations, USBR may be unable to perform the reviews this year. Staff are looking into private consulting firms that may be able to perform the work.

WATER OPERATIONS REPORTING





**San Luis & Delta-Mendota Water Authority
OPERATIONS SUMMARY**

NOTE: ALL FIGURES ARE IN ACRE FEET

	August-2026	August-2025
JONES PUMPING PLANT - PUMPED	259,140	255,920
DCI PLANT - PUMPED	30,655	25,135
DCI PLANT - RETURNED	0	0
O'NEILL P/G PLANT - PUMPED	88,798	74,223
O'NEILL P/G PLANT - GENERATED	0	0
DMC DELIVERIES	45,714	54,158
RIVER/WELL/RECYCLE WATER INTO DMC	4,199	3,638
MENDOTA POOL DELIVERIES	88,580	96,561
SHASTA RESERVOIR STORAGE	2,629,600	2,851,900
SAN LUIS RESERVOIR STORAGE	1,287,386	849,501
SLR FEDERAL SHARE	428,772	242,951

	August-2026	August-2025
* SAN LUIS UNIT DELIVERIES	8,544	10,230
SAN LUIS UNIT WELL WATER	0	0
SAN FELIPE UNIT DELIVERIES	11,329	17,074

Jones Pumping Plant monthly average = 4,214 cfs



San Luis & Delta-Mendota Water Authority
Monthly Deliveries
August 2026

Date 9/10/26

<u>District/Other</u>	Total Available Water into System (INCOMING) (Acre Feet)	AG/Refuge Deliveries (Acre Feet)	M & I Deliveries (Acre Feet)	Total Deliveries (OUTGOING) (Acre Feet)
Total Pumped @ Jones Pumping Plant	259,140			
Total Pumped @ DCI	(30,655)			
Total Reversed @ DCI	0			
City of Tracy		0	1,010	1,010
Byron Bethany I.D.		516	2	518
West Side I.D.		0	0	0
Banta Carbona I.D.		0	0	0
West Stanislaus I.D.		51	0	51
Patterson I.D.		0	0	0
Del Puerto W.D.		7,946	5	7,951
Central California I.D. - above check #13		2,937	0	2,937
Santa Nella County W.D.		0	0	0
Volta Wildlife Mgmt. Area (Fish & Game)		2,224	0	2,224
Fish & Wildlife (Volta) Santa Fe - Kesterson		0		0
Grasslands W.D. (Volta)		39	0	39
Total Pumped @ O'Neill PP	(88,798)			
Total Generated @ O'Neill PP	0			
Central California I.D. - below check #13		22,007	0	22,007
Grasslands W.D. (76.05-L)		1,937	0	1,937
Fish & Game Los Banos Refuge (76.05-L)		1,220	0	1,220
Fish & Wildlife Kesterson (76.05-L)		0	0	0
Freitas Unit (76.05-L)		0	0	0
Salt Slough Unit (76.05-L)		954	0	954
China Island (76.05-L)		575	0	575
San Luis W.D. - below check #13		981	1	982
Panoche W.D.		1,905	2	1,907
Eagle Field W.D.		132	0	132
Oro Loma W.D.		0	0	0
Mercy Springs W.D.		0	0	0
Firebaugh Canal W.D. (D.M.C.)		1,270	0	1,270
River and Groundwater well pump-in	1,914			
North Valley Regional Recycled Water Program	2,285			
Change in Canal Storage	6			
Wasteway Flushing and Spill	0			
Total Available in Delta-Mendota Canal	143,892			
TOTAL DELIVERY FROM DELTA-MENDOTA CANAL	(45,714)	44,694	1,020	45,714
Theoretical DMC Delivery to Mendota Pool	98,178			
Total DMC Metered Delivery to MP	90,978			
Estimated (Loss) or Gain in DMC	(7,200)			
Estimated % Loss or Gain in DMC	-2.73%			



San Luis & Delta-Mendota Water Authority
Monthly Deliveries
August 2026

<u>District/Other</u>	Total Available Water into System (INCOMING) (Acre Feet)	AG/Refuge Deliveries (Acre Feet)	M & I Deliveries (Acre Feet)	Total Deliveries (OUTGOING) (Acre Feet)
Metered DMC Inflow to MP	90,978			
Mendota Pool Groundwater Well Pump-In	2,426			
(+)SJRRP Releases into Mendota Pool	1,523			
(+)Available Flood Releases from Friant into Mendota Pool	0			
(+)Other San Joaquin River Water	0			
(+)Kings River Flood Releases into Mendota Pool	0			
<u>Mendota Pool Delivery Information</u>				
<u>Exchange Contractors:</u>				
Central California Irrigation District (CCID)		46,530	0	46,530
Columbia Canal Company (CCC)		5,677	0	5,677
Firebaugh Canal Water District (FCWD)		5,430	0	5,430
San Luis Canal Company (SLCC)		18,405	0	18,405
<u>Refuge:</u>				
Conveyance Losses		0	0	0
Calif Dept of F/G-LB Unit (CCID)		406	0	406
Calif Dept of F/G-LB Unit (SLCC)		757	0	757
Calif Dept of F/G-Salt Slough Unit (CCID)		318	0	318
Calif Dept of F/G-China Island Unit (CCID)		191	0	191
US Fish & Wildlife-San Luis Refuge (SLCC)		0	0	0
US Fish & Wildlife-Freitas (CCID)		0	0	0
US Fish & Wildlife-Kesterson (CCID)		0	0	0
Grasslands WD (CCID)		645	0	645
Grasslands WD (SLCC)		78	0	78
Grasslands (Private)		0	0	0
San Luis WD Conveyance (CCID)		46	0	46
Del Puerto WD Conveyance (CCID)		0	0	0
<u>San Joaquin River Restoration Project:</u>				
SJRRP		1,478	0	1,478
<u>Other: (see MP Operations Report)</u>		8,619	0	8,619
<i>Total Available Water in Mendota Pool</i>	94,927			
TOTAL DELIVERY FROM MENDOTA POOL	(88,580)	88,580	0	88,580
*Estimated (Loss) or Gain in Mendota Pool	(6,347)			
*Estimated % Loss or Gain in Mendota Pool	-6.69%			
Total System Delivery	(134,294)			
*Total Estimated System (Loss) or Gain	(13,547)			
*Total Estimated % System Loss or Gain	-5.07%			

Special Notes:



Jones Pumping Plant
August - 2026

Date	# OF UNITS	TIME ON/OFF	AVG DAILY CFS
1	5	Continuous	4172
2	5	Continuous	4199
3	5	Continuous	4215
4	5	Continuous	4222
5	5	Continuous	4215
6	5	Continuous	4220
7	5	Continuous	4208
8	5	Continuous	4204
9	5	Continuous	4204
10	5	Continuous	4204
11	4	Continuous	3518
12	5	Continuous	4209
13	5	Continuous	4209
14	5	Continuous	4207
15	5	Continuous	4215
16	5	Continuous	4236
17	5	Continuous	4243
18	5	Continuous	4240
19	5	Continuous	4261
20	5	Continuous	4262
21	5	Continuous	4290
22	5	Continuous	4268
23	5	Continuous	4237
24	5	Continuous	4300
25	5	Continuous	4336
26	5	Continuous	4303
27	5	Continuous	4282
28	5	Continuous	4262
29	5	Continuous	4246
30	5	Continuous	4230
31	5	Continuous	4230
AVG CFS for the month			4214



NON-PROJECT WATER CREDITS REPORT

(ALL FIGURES IN ACRE FEET)

August 2025 WA Credits

Date: 9/1/26

CREDITS UNDER WARREN ACT CONTRACTS									
Turnout	Start Meter Reading	End Meter Reading	Factor	Adjust	District	Total	Less 5%	Month	Year
3.32-R1	0	0	1	0	BBID	0	0	0	0
3.32-R2	0	0	1	0	BBID	0	0	0	0
3.32-R3	24,539	25,098	1	0	BBID	559	(28)	531	5,553
13.31-L	4,804	4,804	1	0	BBID	0	0	0	0
15.11-R	3,609	3,609	1	0	BBID	0	0	0	0
20.42-L	64,944,643	64,944,932	1	0	BCID	0	0	0	0
20.42-L	64,944,643	64,944,932	1	0	USBR/FWA	0	0	0	13,718
21.12-L	990	990	1.01	0	DPWD	0	0	0	0
21.86-L	771	771	1	0	DPWD	0	0	0	0
24.38-L	3,081	3,081	1	0	DPWD	0	0	0	0
29.95-R	1,342	1,342	0.87	0	DPWD	0	0	0	0
30.43-L	7,464	7,466	1	(2)	DPWD	0	0	0	0
30.43-R	2,123	2,123	0.92	0	DPWD	0	0	0	0
30.95-L	2,163	2,166	1.03	(3)	DPWD	0	0	0	0
31.31-L1	102,724	103,652	1	0	WSTAN	1,058	(53)	1,005	13,695
31.31-L2	102,724	103,652	1	0	DPWD	0	0	0	0
31.31-L3	102,724	103,652	1	0	PID	0	0	0	0
31.60-L	8,183	8,183	0.93	0	DPWD	0	0	0	0
32.35-L	1,808	1,808	0.86	0	DPWD	0	0	0	0
33.71-L	770	770	0.94	0	DPWD	0	0	0	0
36.80-L	1,856	1,856	1	0	DPWD	0	0	0	0
37.10-L	3,875	3,875	0.94	0	DPWD	0	0	0	0
37.32-L	2,653	2,653	0.91	0	DPWD	0	0	0	0
42.50-R	0	0	0.96	0	DPWD	0	0	0	0
42.53-L	8,671,877	8,672,383	1	0	PID	0	0	0	0
42.53-L	8,671,877	8,672,383	1	0	DPWD	0	0	0	0
42.53-L	8,671,877	8,672,383	1	0	USBR/FWA	0	0	0	7,989
43.22-L	55	55	1	0	DPWD	0	0	0	0
48.97-L	881	881	1	0	SLWD	0	0	0	0
50.46-L	6,027	6,027	1.07	0	DPWD	0	0	0	0
51.00-R	297	297	0.89	0	DPWD	0	0	0	0
51.66-L	3,435	3,435	0.98	0	DPWD	0	0	0	0
52.40-L	4,966	4,966	1	0	DPWD	0	0	0	0
58.28-L	3,371	3,371	1.02	0	SLWD	0	0	0	0
58.60-L	917	917	0.96	0	DPWD	0	0	0	0
58.73-R	524	530	1	0	DPWD	6	0	6	34
64.85-L	1,662	1,662	0.72	0	DPWD	0	0	0	0
UPPER DMC SUB TOTAL								1,542	40,989



NON-PROJECT WATER CREDITS REPORT

(ALL FIGURES IN ACRE FEET)

August 2025 WA Credits

CREDITS UNDER WARREN ACT CONTRACTS									
Turnout	Start Meter Reading	End Meter Reading	Factor	Adjust	District	Total	Less 5%	Month	Year
78.31-L	4,469	4,469	1.08	0	SLWD	0	0	0	0
79.12-R	332	397	1.24	0	SLWD	81	(4)	77	468
79.13-L	2,009	2,058	1	0	SLWD	49	(2)	47	469
79.13-R	5,270	5,277	1.08	0	SLWD	8	0	8	241
79.60-L	8,836	9,137	0.84	0	SLWD	253	(13)	240	1,375
80.03-L	968	968	0.94	0	SLWD	0	0	0	120
80.03-R	717	717	1.05	0	SLWD	0	0	0	0
98.60-R	14,194	14,194	1	0	PANOCH/MS	0	0	0	0
98.74-L	5,695	5,695	1.14	0	PANOCH/MS	0	0	0	0
99.24-L	10,493	10,493	0.92	0	PANOCH/MS	0	0	0	0
100.70-L	6,211	6,211	1	0	PANOCH/MS	0	0	0	0
102.04-R	4,097	4,097	1	0	WIDREN WD	0	0	0	0
LOWER DMC SUB TOTAL								372	2,673
WARREN ACT CONTRACT CREDIT TOTAL								1,914	43,662
TOTAL GROSS PUMP-IN								CREDIT	
TOTAL (BYRON BETHANY IRRIGATION DISTRICT)						0		0	0
TOTAL (BANTA CARBONA IRRIGATION DISTRICT)						0		0	0
TOTAL (DEL PUERTO WATER DISTRICT)						6		6	34
TOTAL (WEST STANISLAUS IRRIGATION DISTRICT)						0		0	0
TOTAL (PATTERSON IRRIGATION DISTRICT)						0		0	0
TOTAL (SAN LUIS WATER DISTRICT)						391		372	2,673
TOTAL (PANOCH/MS WATER DISTRICT)						0		0	0
TOTAL (MERCY SPRINGS WATER DISTRICT)						0		0	0
TOTAL (WIDREN WATER DISTRICT)						0		0	0
Other Warren Act Conveyance Credit Totals									
Del Puerto Water District:						0		0	0
Banta Carbona Irrigation District:						0		0	0
West Stanislaus Irrigation District:						1,058		1,005	13,695
Byron Bethany Irrigation District:						559		531	5,553
Patterson Irrigation District:						0		0	0
San Joaquin River Restoration Pump Back BCID:						0		0	13,718
San Joaquin River Restoration Pump Back PID:						0		0	7,989
Central California Irrigation District L.B. Creek Diversion Structure						0		0	2,579
Grassland Water District L.B. Creek Diversion Structure						0		0	0
San Luis Water District L.B. Creek Diversion Structure						0		0	0



MENDOTA POOL OPERATIONS

2026

ALL FIGURES IN ACRE-FEET

Date: 9/8/26

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	TOTAL
FRESNO SLOUGH	0	0	0	0	0	0	0	0					0
TPUD	0	0	16	0	0	15	27	24					82
JAMES I.D.	249	4,084	1,341	536	911	7,364	5,367	2,480					22,332
WESTSIDE AGRICULTURE ₃	1,611	1,676	59	72	189	243	230	184					4,264
M.L. DUDLEY & INDART ₁	32	84	192	215	573	310	386	265					2,057
MID VALLEY (Kings River)	0	0	0	0	0	0	0	0					0
REC. DIST. 1606	0	0	0	0	0	0	0	0					0
STATE FISH & WILDLIFE	982	225	105	1,354	1,622	1,101	1,184	1,825					8,398
TRACTION	299	186	158	143	163	212	213	182					1,556
UNMETERED	30	30	40	120	70	80	90	120					580
Total	1,311	441	303	1,638	1,855	1,393	1,487	2,127					10,534
COELHO FAMILY TRUST ₂	280	256	501	544	771	711	802	540					4,405
TRANQUILITY I.D.	0	435	1,786	2,694	3,439	4,400	4,298	2,832					19,884
WESTLANDS LATERAL-6	0	0	0	0	0	138	181	98					417
WESTLANDS LATERAL-7	0	0	0	0	21	581	446	0					1,048
CARVALHO TRUST	0	0	55	76	137	134	139	69					610
TOTAL	3,483	6,976	4,253	5,754	7,896	15,289	13,363	8,619	0	0	0	0	65,633

NUMBERS SHOWN IN **BOLD** WERE REVISED AFTER DISTRIBUTION OF REPORT

1 aka COELHO-GARDNER-HANSEN 2 aka TERRA LINDA FARMS 3 aka MEYERS FARMING

Article 215 Water

n/a

Kings River Water

n/a

Duck Clubs (Percent Full)

BECK	120	PATOS	COLE	TRANQUILITY	1 ACRE
0%	0%	0%	0%	0%	0%

January

DMC Inflow 11,817 AF

James Bypass Flows 0 AF

February

DMC Inflow 21,942 AF

James Bypass Flows 0 AF

March

DMC Inflow 52,994 AF

James Bypass Flows 0 AF

April

DMC Inflow 41,719 AF

James Bypass Flows 0 AF

May

DMC Inflow 81,844 AF

James Bypass Flows 0 AF

June

DMC Inflow 102,490 AF

James Bypass Flows 0 AF

July

DMC Inflow 110,288 AF

James Bypass Flows 0 AF

August

DMC Inflow 90,978 AF

James Bypass Flows AF 0

September

DMC Inflow AF

James Bypass Flows 0 AF

October

DMC Inflow AF

James Bypass Flows 0 AF

November

DMC Inflow AF

James Bypass Flows 0 AF

December

DMC Inflow AF

James Bypass Flows 0 AF



**MENDOTA POOL WELL PUMP IN
2026**
(ALL FIGURES IN ACRE-FEET)

Date: 9/8/2026

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	TOTAL
COELHO FAMILY TRUST ¹	10	0	606	1,303	1,504	1,044	909	449					5,825
M.L. DUDLEY & INDART ²	134	0	54	109	0	299	434	386					1,416
FORDEL	1	361	419	385	387	300	303	295					2,451
COELHO WEST	0	0	118	229	282	192	276	246					1,343
CASACA VINEYARDS	0	0	83	170	205	141	150	134					883
CASACA DPF	0	0	16	66	67	51	56	53					309
SOLO MIO	0	0	40	88	87	62	70	65					412
BAKER FARMS	0	0	0	503	696	1	0	0					1,200
FARMERS W.D.	0	0	428	1,005	1,009	0	0	0					2,442
WESTSIDE AGRICULTURE ³	53	66	74	121	189	191	108	104					906
WESTSIDE AGRICULTURE BANKED ³	0	0	0	1,761	1,845	504	424	0					4,534
SILVER CREEK	0	0	118	270	245	220	214	228					1,295
TRANQUILITY I.D.	0	0	0	0	0	0	0	0					0
FCWD	0	0	17	57	62	52	18	49					255
ALMENDRA	0	2	0	73	251	269	244	187					1,026
YRIBARREN FARMS	0	0	0	0	30	123	144	112					409
CARVALHO TRUST	0	0	0	0	20	30	8	10					68
ETCHEGOINBERRY	0	0	0	0	0	0	0	108					108
FRESNO SLOUGH W.D.	0	0	0	0	0	0	0	0					0
LSK-1	0	0	0	0	0	0	0	0					0
TOTAL	198	429	1,973	6,140	6,879	3,479	3,358	2,426	0	0	0	0	24,882

NUMBERS SHOWN IN **BOLD** WERE REVISED AFTER DISTRIBUTION OF REPORT

¹ aka TERRA LINDA FARMS

² aka COELHO-GARDNER-HANSEN

³ aka MEYERS FARMING

Spill Back Credit

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	TOTAL
James ID (per JID)	112	0	0	0	0	0	0	0					112

TABLE 19: GOVERNOR EDMUND G. BROWN CALIFORNIA AQUEDUCT
SAN LUIS FIELD DIVISION MONTHLY DELIVERIES

AUGUST 2026

REACH TOTALS	POOL	INFLOW INTO AQUEDUCT	CUSTOMERS	AMOUNT IN AF
R3A 11330			Parks & Rec. @ San Luis Reservoir	1
			Santa Clara Valley Water District	8932
			Casa de Fruta (Santa Clara Valley Water District)	0
			San Benito Water District	2397
R3 462	13		CDFW @ O'Neill Forebay	7
	13		Parks & Rec. @ O'Neill Forebay	0
	13		Cattle Program @ O'Neill Forebay	0
	13		Santa Nella County Water District	27
	13		San Luis Water District	428
R4 15386	14		City of Dos Palos	252
	14		Pacheco Water District	813
	14		San Luis Water District	3369
	14		Panoche Water District	66
	15		San Luis Water District	1644
	15		Panoche Water District	2136
	15		Westlands Water District	7106
R5 29519	16		CDFW @ Lat. 4L (Pilibos)	0
	16		CDFW @ Lat. 4L	1
	16		CDFW @ Lat. 6L	0
	16		CDFW @ Lat. 7L	0
	16		Westlands Water District	7624
	17		Westlands Water District	6805
	18		DWR Truck @ 13R	0
	18		City of Coalinga	1652
	18		Pleasant Valley Pumping Plant	6804
	18		Westlands Water District	6633
R6 12713	19		Alta Gas	0
	19		City of Huron (P&R-Area 11) @ 22R	0
	19		DWR Water Truck @ 22R/CDFW @ 22R	0
	19		Lemoore N.A.S. thru WWD 28L,29L,&30L	304
	19		Kings County thru WWD 30L	0
	19		Westlands Water District	12409
R7 8421	20		City of Huron @ 23R	96
	20		DWR Water Truck @ 23R	0
	20		Westlands Water District	6066
	21		City of Avenal	268
	21		Kings County thru WWD 37L,38L	0
	21		Westlands Water District	1991
77831		0	<---TOTALS--->	77831
TOTALS BY CUSTOMERS				
Inflow Into Aqueduct:				
0 AF TOTAL for PUMP-IN				
0 AF TOTAL for FLOOD				
			Santa Nella County Water District	27
			Pacheco Water District	813
			San Luis Water District	5441
			Panoche Water District	2202
			Westlands Water District	55438
			AltaGas	0
			City of Huron @ 23R	96
			City of Huron (P&R/Area 11 @ 22R)	0
			Lemoore N.A.S. thru WWD @ 28L,29L&30L	304
			Kings County thru WWD Laterals	0
			City of Avenal	268
			City of Dos Palos	252
			City of Coalinga	1652
			CDFW @ O'Neill Forebay	7
			San Felipe -Pacheco Tunnel	11329
			CDFW @ 4L, 6L, 7L	1
			DWR Water Truck @ 23R	0
			Parks & Recreation	1
			Cattle Program @ O'Neill Forebay	0
Customers Total:				77831
Pool 12 - Reach 2B				
VA Turnout Use AF = 53				
DWR 3137(Rev.9/15)				77884



Monthly Availability Report

CW "Bill" Jones Pumping Plant

August - 2026

Unit #	Max Hours	Scheduled Outages (1)	%	Unscheduled Outages (2)	%	Over-all Availability %	Starts	Comments
							Pump	
Unit-1	744	0.0	0.00%	38.1	5.12%	94.88%	5	F/O 0001 8/16/26 Field Volts Hertz alarm, returned 8/17/16 @ 1410
Unit-2	744	0.0	0.00%	0.0	0.00%	100.00%	0	
Unit-3	744	0.0	0.00%	0.0	0.00%	100.00%	0	
Unit-4	744	0.0	0.00%	0.0	0.00%	100.00%	1	
Unit-5	744	359.6	48.33%	0.0	0.00%	51.67%	5	Rewind warranty returned 8/14/26 @ 1400
Unit-6	744	0.0	0.00%	0.0	0.00%	100.00%	0	
Total	4464	359.6	8%	38.1	0.85%	91.15%	11	

Notes:

(1) Planned maintenance

(2) Emergency outages and maintenance performed with less than 24 hours advance notice



Monthly Availability Report

O'Neill Pump/Generating Plant

August - 2026

Unit #	Max Hours	Scheduled Outages (1)	%	Unscheduled Outages (2)	%	Over-all Availability %	Starts		Comments
							Pump	Gen	
Unit-1	744	0.0	0.00%	0.0	0.00%	100.00%	1	0	
Unit-2	744	327.9	44.07%	0.0	0.00%	55.93%	2	0	8/18/26 Ann Maint.
Unit-3	744	298.4	40.11%	0.0	0.00%	59.89%	1	0	Ann maint. Returned 8/13/26 @1024
Unit-4	744	0.0	0.00%	0.0	0.00%	100.00%	1	0	
Unit-5	744	0.0	0.00%	0.0	0.00%	100.00%	0	0	
Unit-6	744	0.0	0.00%	0.0	0.00%	100.00%	1	0	
Total	4464	626.3	14%	0.0	0.00%	86.00%	6	0	

Notes:

(1) Planned maintenance

(2) Emergency outages and maintenance performed with less than 24 hours advance notice



Monthly Availability Report

DCI Pumping Plant

August - 2026

Unit #	Max Hours	Scheduled Outages (1)	%	Unscheduled Outages (2)	%	Over-all Availability %	Starts	Comments
							Pump	
Unit-1	744	0.0	0.00%	0.0	0.00%	100.00%	3	
Unit-2	744	0.0	0.00%	0.0	0.00%	100.00%	1	
Unit-3	744	0.0	0.00%	0.0	0.00%	100.00%	2	
Unit-4	744	0.0	0.00%	0.0	0.00%	100.00%	1	
Unit-5	744	0.0	0.00%	0.0	0.00%	100.00%	1	
Unit-6	744	0.0	0.00%	0.0	0.00%	100.00%	1	
Total	4464	0.0	0%	0.0	0.00%	100.00%	9	

Notes:

(1) Planned maintenance

(2) Emergency outages and maintenance performed with less than 24 hours advance notice