November 5, 2026

From: Federico Barajas, Executive Director

Subject: O&M Report for October 2026

OPERATIONS DEPARTMENT

The C.W. “Bill” Jones Pumping Plant (JPP) operated with 1 to 5 units for the first 27 days of October. The average rate of pumping for the JPP was 2,919 CFS for the same period. Total pumping at the JPP for the first 27 days of October was 156,343 acre-feet. The O’Neill Pump/Generating Plant (OPP) generated 8,424 acre-feet and pumped 27,644 acre-feet for the same period. 11,746 acre-feet was pumped at the Delta-Mendota Canal/California Aqueduct Intertie Plant (DCI), and zero acre-feet was reversed from the DCI into the DMC for the first 27 days of the month.

The Federal share in the San Luis Reservoir on the 27th of October was 450,737 acre-feet as compared to 254,130 acre-feet for October 27th of 2025.

During the first 27 days of October, releases from Friant Dam ranged from 380 to 395 CFS with 861 acre-feet entering the Mendota Pool. Flows for the San Joaquin River Restoration Program (SJRRP) were 3,788 acre-feet for the same period.

Canal Operations Department

The Canal Operations crew worked on the following activities this month:

- Open channel & pitot tube flow measurements at MP’s

4.98	15.95 L1	15.95 L2	17.77 R
18.60 L	20.43 L	25.63 R	26.21 R
29.19 L	30.43 R	33.07 R	41.03 L
42.53 L	45.38 L	46.02 L	47.37 R
76.05 L	96.70 R1	96.70 R2	96.70 R3
Volta Wasteway	Volta Malia Gate	Volta 10’ Gate	Volta Cross Channel
115.90			

- Maintenance and serviced flow meters at MP’s

11.28 L	15.10 R	17.59 L	18.60 L
21.25 L	22.20 L	25.02 L	25.18 L
25.65 L	29.19 R	29.56 L	30.33 L
34.08 L	34.55 L	35.18 L	60.54 R
86.72 L	87.97 L	93.25 R2	

- Bi-weekly meter readings on all active turnouts (200+)
- Inspected Wasteways
    - Westley
    - Newman
    - Volta
    - Firebaugh
- Water samples tested at MP sites: 10.62, 20.63, 29.95, 39.21, and 45.77
- Groundwater well soundings
    - USGS Monitoring Wells
    - Upper DMC Warren Act Wells
    - Lower DMC Warren Act Wells
- Routine patrols
    - DMC
    - Mendota Pool
    - San Luis Drain
- Additional operational activities

Control Operations

The Control Operations crew performed the following switching/clearance orders this month:

C-26-DM-64	Volta Wasteway inspection and repair
C-26-JP-65	JPP Unit 4 brake inspection
C-26-JP-66	JPP Unit 4 wire check
C-26-DCI-67	DCI lighting upgrade
C-26-ON-68	OPP Unit 1 annual maintenance
C-26-JP-69	JPP trash rack inspection
C-26-JP-70	JPP Unit 4 annual maintenance

Electrical/C&I Maintenance Crew

- JPP Unit 3 blower motor tripped investigation, troubleshoot and repair
- JPP Unit 4 brakes stuck in the up position on startup investigation and repair
- JPP Unit 4 control panels and excitation systems replacement
- JPP Unit 6 control and protection system SEL 700G relay settings update
- JPP UZ6A wire tracing and confirmation for relay testing
- JPP UZ11A section 6 trip on Unit 4 investigation and repair
- JPP UPS System inspection and PM task updating
- East Bank Co2 Bottle panel inspection and PM task updating
- West Bank Co2 Bottle panel inspection and PM task updating
- JPP Units 3 and 4 control and protection system indication error troubleshoot and repair
- JPP communications and security system Lenel security panel PM task updating
- Installed a cabinet for PPE and tool storage for the Station Service room
- West Discharge Tube Siphon Breaker indication LED failure, troubleshoot and repair
- JPP C&I test and inspection 1-month
- TSY 13.8Kv power distribution system switchyard C&I 1-month PM
- JPP emergency lighting system 1-month PM
- JPP 100/20-ton gantry crane test and inspection 3-month PM

Mechanical Maintenance Crew

- JPP Unit 2 trash rack recovery and placement from unit 2 trip
- JPP Unit 5 Wheel Pit sump pump alarm, troubleshoot and repair
- JPP Unit 6 Wheel Pit sump pump alarm, troubleshoot and repair
- JPP Unit 5 Cooling Water system cooling water line leak troubleshoot and repair
- JPP Industrial Water system #1 pump seal leak troubleshoot and repair
- JPP air wash unit 1-month PM

- JPP 21-ton bridge crane 1-month PM
- JPP 21-ton portable gantry crane 1-month PM
- JPP monorail traveling gripper rake 2-month PM
- JPP unwatering pump #1 220/440V 30HP 3-month PM
- JPP unwatering pump #2 220/440V 30HP 3-month PM
- JPP sump pump 220/440V 15HP 3-month PM
- JPP hazardous material 3-month PM
- JPP shop equipment 12-month PM
- JPP traveling gripper rake low hydraulic oil alarm, troubleshoot and repair
- OPP canal side stoplog rehabilitation
- JPP shop and grounds clean up and organization

Civil Maintenance Crew:

- None to Report

O'Neill Pumping/Generating Plant (OPP)

Electrical/C&I Maintenance Crew:

- OPP Unit 1 annual maintenance (Electrical testing and inspections) 12-month PM
- OPP Unit 1 annual maintenance (C&I testing and inspections) 12-month PM
- OPP Unit 2 annual maintenance (Electrical testing and inspections) 12-month PM
- OPP Unit 2 annual maintenance (C&I testing and inspections) 12-month PM
- OPP sump pump #1 test and inspections 3-month PM
- OPP sump pump #2 test and inspections 3-month PM
- OPP facility GFCI test and inspections 3-month PM
- OPP annunciator panels test and inspections 1-month PM
- OPP emergency lighting test and inspections 1-month PM
- OPP cathodic protection system anode and cathode 1-month PM
- OPP station service dry transformer test and inspection 1-month PM
- Provide facilities support for the control of Golden Mussel Colonization

Mechanical Maintenance Crew:

- OPP Unit 1 annual maintenance and inspections 12-month PM
- OPP Unit 2 annual maintenance and inspections 12-month PM
- Provide facilities support for the control of Golden Mussel Colonization

Civil Maintenance Crew:

- OPP Unit 1 Suction Elbow Golden Mussel removal
- OPP Unit 2 Annual Maintenance support

DMC/CA Intertie Pumping Plant (DCI)

Electrical/C&I Maintenance Crew:

- DCI-U1 & 2 Restoration and Plant electrical upgrades
- DCI Unit 2 Discharge Valve troubleshoot and replacement
- DCI South Reverse flow discharge system pit sump pump replacement and test
- DCI C&I supervisory 1-month PM
- DCI Structure LED Lighting Replacement

Mechanical Maintenance Crew:

- DCI Units 1 to 6 discharge pipe air and vacuum valve inspections
- DCI Units 1 to 6 discharge line check valve dampener inspections
- Clemco CMS CO2 monitor filter 3-month PM

Civil Maintenance Crew:

- Unit 1 Discharge Valve removal and installation of a new valve

Delta-Mendota Canal (DMC)

Electrical/C&I Maintenance Crew:

- LBAO electrical troubleshooting and new electrical installation
- Check 2 gate1 Motor communication loss troubleshoot and repair
- Check 4 digital panel reading error troubleshoot and repair

Mechanical Maintenance Crew:

- DMC Check 1 equipment 12-month PM
- DMC Check 2 equipment 12-month PM
- DMC Check 3 equipment 12-month PM
- DMC Check 4 equipment 12-month PM
- DMC Check 5 equipment 12-month PM
- DMC Check 6 equipment 12-month PM
- DMC Check 7 equipment 12-month PM

Civil Maintenance Crew:

- DMC trash collection at MP's 58.46, 75.48, and 79.12
- DMC weed spraying on DMC from MP 68.03 to 71.31 and 81.79 to 94.27
- DMC mechanical weed control at MP 29.95 to 42.50 and 79.12 to 81.69
- DMC roadway grading from MP 53.15 to 58.27
- DMC fence repairs at Checks 1 to 6
- DMC sign maintenance at MP 111.51
- DMC rodent abatement from MP 10.80 to 22.50, 62.09 to 74.40
- Drain inlet cleaning from MP 58.46 to 68.03
- Erosion repair behind concrete matting at Romero Creek
- Installed new locks and chain at gate on Moraga Rd.
- Cleaned debris and material from Crow Creek
- DMC erosion repair at MP 42.50, 48.53, 52.40, 97.68 and 100.85
- Vegetation removal from drain inlet at MP 49.71
- SLD roadway grading from MP 130.40 to 145.11
- Fabricate stoplog for the Freeman Gate at Pond 10
- Fabricate handrails at MP 36.01, 36.80 and 54.01
- Fabricate staff gauges for the DMC Subsidence Project
- Replaced hinges on gear box 1 at Check 17
- Concrete pours at TAO Warehouse and Control Building
- Inspect creeks, storm, and shoulder drains
- TFO road erosion repairs
- VWW Radial Gate #2 pin bracket and gate arm inspection
- Drain inlet pipe repair at MP 49.58
- Hyacinth removal from MP 102.93 to 116.48
- Silt and debris removal from VWW MP 5.98
- LBFO fire extinguisher, AC filters, eye wash, first aid kits and defibrillators 1-month PM's
- LBAO office furniture dismantle and disposal
- Tree trimming at USBR office building
- Pothole repair on the DMC between MP's 64.30 to 68.03
- Class A drivers training
- Class A driver test
- Backfill and level water line leak repair at the warehouse

Tracy Field Office

Electrical/C&I Maintenance Crew:

- Updated Sandblast Building lights to new LED fixtures
- Updated Canal Maintenance building lights to new LED fixtures

- Sandblast Building exhaust fan malfunction, troubleshoot and repair
- TFO Water Treatment Plant PM task updating
- JPP UPS Battery System CCA grounds investigation on BCD battery charger
- TFO area grounds fire extinguisher inspections
- Control Room annunciator C&I test and inspection 1-month PM
- TFO Water Treatment Plant C&I test and Inspection 1-month PM
- Control Building emergency lighting test and inspection 1-month PM
- Control Building 1-ton monorail hoist test and inspection 3-month PM
- TFO Warehouse lighting test and inspection 3-month PM
- Industrial Water System C&I test and inspection 3-month PM

Mechanical Maintenance Crew:

- Sandblast Building air compressor pop-off valve malfunction troubleshoot and repair
- TFO Warehouse parking lot pipe leak and repair
- Water Treatment Plant door latch replacement
- TFO car wash recycling unit 1-month PM
- JPP shop vehicle safety inspection 3-month PM's
- Industrial water sand filter 12-month PM
- TFO car wash recycling unit 1-month PM

Civil Maintenance Crew:

- Provide facilities support for the control of Golden Mussel Colonization
- TFO Warehouse parking lot pipe leak and repair
- Installed new office doors in the TAO building

Other Activities:

- Red Cross CPR Training for staff
- 2026 Employee Appreciation Day

USBR Support Services

The Water Authority crew supported the following work at USBR facilities during the outage this month:

- Trash rack and Louver cleaning support
- USBR Quarterly Invoicing

ENGINEERING DEPARTMENT

The Engineering staff worked on the following O&M projects this month:

- Data management of well readings and creation of Warren Act hydrographs
- Budget planning
- Gravity budgeting software configurations
- OPP service water pipe repair
- OPP actuator rod oil seals procurement & rod manufacturing
- OPP Unit 2 motor breaker
- OPP canal side stoplog rehabilitation
- VWW radial gate 2 overhaul planning
- OPP station service annunciator replacement
- OPP unit vibration monitor system design and procurement
- DMC temporary staff gauge design
- OPP station annunciator replacement
- OPP service water Kinney Strainer installation planning
- TFO car wash installation planning

Land Management Activity Summary

Access Permits issued – Five:

- Access Permit P2702019 was issued to A Tow Truck, LLC Towing Services allowing vehicle recovery and removal form the Reclamation right-of-way.
- Access Permit P2702020 was issued to Stanislaus Towing Services allowing vehicle recovery and removal form the Reclamation right-of-way.
- Access Permit P2741021 was issued the City of Los Banos allowing the use of the San Luis Drain right-of-way from Milepost 91.62-R to Milepost 94.76-R to access city lands for their project.
- Access Permit P2702022 was issued to Del Puerto Water District allowing the temporary drafting of water for dust control at Milepost 37.59-L.
- Access Permit P2702023 was issued to Byron-Bethany Irrigation District to temporary stockpile commodities on the canal right-of-way at Milepost 14.12-L.

Land Management Projects:

- City of Patterson MP37.95 Trade Center Bridge Project
- Stanislaus County request to install water line over DMC at Fink Road
- Corral Hollow Bridge replacement project
- Rogers Road Bridge replacement
- Romero Crescent Gen-tie Overhead crossing of SLD at MP 150
- Baldwin Ranch South Phase 2 Project

Contract Updates

Spec. No.	Title	Status
TBD	CP System Survey Blanket	Working with Charles, pending SoW
F27-LBFO-012	Supply and Delivery of Pesticides	Solicitation phase, bids due 10/27
F25-JPP-007c	Excitation System - Unit 2	Contract executed 8/18/25, bonds and required documents will be requested in the future prior to NTP
F25-JPP-007d	Excitation System - Unit 3	Contract executed 8/18/25, bonds and required documents will be requested in the future prior to NTP
F25-JPP-007f	Excitation System - Unit 6	Contract executed 8/18/25, bonds and required documents will be requested in the future prior to NTP
F27-ALL-006	Fire Suppression Inspection & Preventative Maintenance	Preparing solicitation
F27-TFO-009	Sandblast Building HVAC Replacement	Contract executed 10/5, and NTP submitted on 10/22/26. Work ongoing
F27-TFO-011	Silicone Seal Roof Coating	Project cancelled

SAFETY DEPARTMENT

The Safety Department worked on the following items this month:

- Issued Safety Training materials for the month of October to all staff members
- Performed weekly safety walks with Kiewit of the DMC Subsidence projects
- Performed CPR training for JPP, E-Shop, TAO, LBFO, OPP, and Operators.
- Prepared for LBAO CPR training
- Walked with vendors to get quotes for bird mitigation at JPP
- Assessed employees' exposures to animals with possible dangerous pathogens
- Ordered test for retrieved wildlife for possible dangerous pathogens
- Supervisors posted a flyer from Alameda County Public Health Department about rabies and bats
- Performed New Hire Orientation for new Mechanical Engineer, Electrician, and two Plant Mechanics.
- Began process for creating a contract for Fire Extinguisher services
- Created November Authority Insider Safety section
- Aided projects at OPP with training for contractors
- Scheduled a vendor to perform training at the November Quarterly

PROCUREMENT AND WAREHOUSE MANAGEMENT DEPARTMENT

The Procurement and Warehouse Management Department worked on the following items this month:

Administrative Activities:

- Issued a total of one hundred fifty-three (153) purchase orders
- Processed a total of seventy-one (71) inventory checkouts
- Submitted weekly purchase order invoicing packets to Accounts Payable
- Participating in procurement boilerplate template review meetings
- Managed activity agreements, task orders, and amendments as needed
- In the process of evaluating and streamlining departmental workflows and procedures
- Continued progress made on new vendor guidelines including updates to NetSuite
- Currently in process of the document review phase of the Document Management System migration and implementation initiative
- Continued efforts toward disposal of long-term document storage per Authority Record Retention Policy

Ongoing:

- Staff development efforts – strategic procurement practices, cost savings opportunities, etc.
- Maintained Warehouse inventory levels to meet O&M crew and department needs
- Received, stocked, and distributed Warehouse materials
- Periodic inventory cycle counts
- Manage vendor invoicing, billings, credits, and disputes
- Janitorial services provided at TAO, TFO, JPP, and Control Room facilities
- Participate in bi-weekly staff meetings as scheduled
- Participating in bi-weekly NetSuite consultant working sessions
- Review and approve staff timesheets

INFORMATION TECHNOLOGY DEPARTMENT

The Information Technology Department worked on the following items this month:

Administrative Activities:

- Monthly FAC, WRC and BOD meetings
- Management and review FY26 RO&M and EO&M Budgets
- Management and review FY27 RO&M & EO&M budgets, regions 51 and 53
- FY28 Budget
- Workload Coordination Meeting
- USBR RAIDS team from Denver to support Campus Security
- Meeting with NetSuite to evaluate CMMS options
- Edit IT/OT Microsoft Project(s) for distribution and discussion
- Support Committee and Board meetings
- On Board 3 employees
- O&M Technical Committee budget meeting

General Network & Desktop Support:

- Desktop support per incident - Qty 42
- Avaya phone system configuration changes
- Investigate 4 Darktrace Threat incidents
- War with SPAM
- Oversight support for new website upgrade
- Meetings with OPP Governor project principles
- Exchange Server Quarterly Updates

Ongoing:

- Monthly Safety training
- Prep new iPhones and iPads for MDM and deployment
- O365 Deployment
    - Sync AD Users to Entre in cloud completed
    - Sync AD Groups and Distribution lists
    - Email server Sync
- iPad(s) configure and deploy to Water Operations
- Android Tablets to ESHOP and craft teams for CMMS
- Campus Security
    - Added 3 Aiphone Gate controllers TAO
- Desktop/printer/peripheral
    - Rugged laptop Deployment for C&I Staff
- Servers
    - Performance monitoring
    - Prepping servers for redeployment and sandbox
    - LBFO AD server migration
    - System wide critical server patches deployed
    - MFA Deployment
- Document Management
    - Monthly Status Meetings
    - Server data file inventory
    - Policy Dept migration discussions
    - Workplan issued to each Department Head

    - Document disposition status update
- NetSuite
    - User and Administration
    - Bi-Weekly Implementation Team meetings
    - Monitor Citrin Cooperman activities for NetSuite
    - Monitor Salora support activities
    - Property vs Asset management
    - Role consolidation
- Shepherd
    - Weekly progress meetings
    - Additional modifications to User roles
    - Auto PM generation deployment
- Gravity
    - FY28 Budgets and budget books
    - Weekly support calls with Vendor
- Cybersecurity
    - Monitor Active Directory
    - Monitor Symantec anti-virus management console
    - Update Symantec definitions
    - Update additional AV security settings
    - Monitor Firewall logs and alerts
        - Latest Firmware updates
    - Conversion to Net Extender for VPN Access to network
    - Multi Factor Authentication
    - Cybersecurity training and webinars
        - Cyber Readiness Institution Certification Course
    - Monitor Knowbe4 Phishing Campaign
    - Cybersecurity Team
        - Cybersecurity Incidence Response Plan
        - Disaster Recovery Plan
        - Business Continuity Plan
        - Tabletop Exercise Plan
            - Schedule with JPIA Security
    - Monitor IBM (MAAS360) mobile device management
    - Review InfraGard dispatches – FBI Cyber Security group
    - Monitoring Darktrace Cybersecurity appliance in IT network
        - Applied latest patched/updates
    - Monitor and adjust Cloud immutable backups
    - Monitor and adjust “Cold” air gapped local backups
    - GPOs for domain administration and Cybersecurity
    - Added SonicWALL CSE to remote access
- DWR - fiber from a 1992 contract agreement
        - USBR contact DWR
        - Zoom, emails, phone calls
        - Gather requested info for DWR
        - Begin creation of requirements and SOW
- Data migration
    - GIS server migration Phase 3
- New asset control and tracking
- AP installs
    - LBFO office

    - SAC office
    - JPP control floor
- VLAN's for network segmentation
- AT&T discussions/negotiations for future terms
    - Replacing Unwired with FirstNet cellular to OPP and LBFO
    - Updates to existing copper analog lines
    - Updates to WAN and Internet discussions
- 26D0 Avaya phone system upgrades
    - New IP Phones for Meter Shop, Paint Shop, Engineer Manager

SCADA DEPARTMENT

The SCADA staff worked on the following items this month:

Administrative Activities:

- Workload Coordination Meeting
- JPP 100% planning meetings
- Selected vendor for Fiber termination at Siphon House
- Edit IT/OT Microsoft Project(s) for distribution and discussion
- CPR and First Aid training

General SCADA Network Support:

- Break/Fix ad hoc repairs (17)
- OPP U4 and U5
    - Digi Port Server testing to replace Red Lion
- Add additional annunciator alarms from OPP to Control Room

Ongoing:

- Monthly Safety training
- Bi-weekly review of DCI plans for SCADA and remote annunciation
- New Un-Wired circuit installed at Control Room Building.
- Scope for Aveva to Ignition conversion
    - Ignition conversion in progress
    - Vendor discussions / interviews for contract work
- Network segregation plan and design
- Continued Cybersecurity training
- Server Room
    - Upgrades, Operator A and B
        - Testing for deployment, commissioning, and FAT
- DCI
    - No SCADA Support required
    - HVAC PLC research for replacement
- OPP
    - Vibration sensor testing for replacement of outdated sensors
    - AT&T FirstNet to move SCADA data from OPP to Control Room
        - Install ix40 router to APN – testing for stability
    - Support for Transformer Upgrade Project
    - Alarms not appearing in Control Room
        - Technical limitations of outdated alarm/annunciator
        - Quotes for upgraded replacements
    - Vega level sensors added to OPP SCADA
    - OPP Annunciator upgrade research to HMI- testing solutions

    - OPP PLC configuration-Redundant design
    - New Server Rack Drawings completed
- DMC
    - AT&T FirstNet APN with DIGI devices all checks
        - Checks 1-12 in operation
        - Checks 13-21 in operation
        - Volta Wasteway
            - Convert to FirstNet
            - Level sensor received for testing
            - Flow Meter Replacement Research
    - Meter 115 move to FirstNet or Radio to Check
- JPP
    - Additional animation to Andon boards as requested
    - Excitation Project support
        - Meeting with vendors and David Roose
        - Proxmox virtual server-Complete
        - Provide settings from existing devices to vendors
        - Review of Cyber requirements
        - Linux VM's
- 26-M7; Siphon House communications
    - AutoCAD Drawings and wiring diagrams
    - Updated Network drawings
- Trash Rake Controls
    - Research remote control units
- LBFO
    - Andon board configuration
    - Add a FirstNet APN node for SCADA connectivity
- Cyber Security

HUMAN RESOURCE DEPARTMENT

The Human Resources Department worked on the following items this month:

General Administrative Activities:

Active Recruitments
- Chief Operating Officer
- Civil Engineer (on-going)

Closed Recruitments
- Chief Operating Officer

Resume/Candidate Reviews
- Civil Engineer
- Chief Operating Officer

Interviews/Skills Testing
- Control Operator
- Plant Mechanics

Job Offers
- Control Operator
- Plant Mechanics

On-Boarding
- Plant Mechanic
- Electrician
- Mechanical Engineer

Trainings:

- Cyber Security training tracking (all staff)
- Workplace Violence Prevention training (all staff)
- Sexual Harassment Prevention training tracking (all staff)
- Defensive Driving training and tracking (all staff)

Government Reporting:

- EEOC tracking/reporting
- Affirmative Action report tracking
- Veterans 4212

Ongoing:

- Performance appraisal tracking
- FMLA notices/follow-ups
- COBRA notices/follow-ups
- Worker's Comp follow-ups
- Monthly safety points distribution
- Health benefits eligibility/employee assistance
- Job Description updates
- Policy updates
- Employment Law updates
- Maintain OSHA logs for calendar year
- PIV Cards (USBR)
- Wellness Program

EXTRAORDINARY O&M & CAPITAL PROJECTS

San Luis & Delta-Mendota
WATER AUTHORITY

EXTRAORDINARY O&M and CAPITAL PROJECTS

DELTA-MENDOTA CANAL (DMC)

Bridge Abutment Repair at MP 92.73 (FY21)

Status: The repair plan has been designed, and the conflicting PG&E utility line has been relocated. Working with dive companies to obtain a proposal for the underwater work while other project planning activities continue.

DMC Subsidence Correction Project

Status: The SLDMWA (Water Authority) continues to work closely with Reclamation on the DMC Subsidence Correction Project (Project) with the assistance of several consulting firms and contractors.

Task 1: The Water Authority executed the $37.5M CMGC construction agreement with Kiewit after acquiring approval from the Board in June 2026 . The scope of Task 1 includes lining, and embankment raises from milepost 3.5 to milepost 7.2. CDM Smith is handling the Construction Management of the contract, with additional project management support from the Hallmark Group. CDM Smith is also responsible for biological monitoring and inspections and the overall program management and strategic planning for the remaining phases of the Subsidence Project. Construction activities this month focused on completing liner excavation, continued soil backfill preparation, and concrete liner placement. Concrete liner backfill and concrete placement is expected to continue next month .

Task 2: The Water Authority, with the assistance of consultants, is working with Kiewit on preconstruction activities for Task 2. Task 2 includes lining and embankment raises from milepost 41.93 to milepost 43.75 and underwater panel repairs at five sites. Preconstruction activities accomplished this month included coordination of a construction scheduled for Task 2a, development of the Risk Register, development of assumptions and work breakdown schedule which are used to inform and support the cost estimates. Other major activities include performing obtaining TSC's 90% Plans and Specifications. Next month, the team will receive the GMP and begin negotiations .

Environmental:

- Ongoing wildlife exclusion fencing (WEF) maintenance
- The Water Authority & CDM are working with Reclamation to obtain SHPO clearance work for Task 2.

Funding:

- CA Department of Water Resources (DWR): The Water Authority is currently in agreement with DWR for the entire $42M appropriation.
- Aging Infrastructure Act (AIA): the project has been awarded a total amount of $391.6M of reimbursable funds through four appropriations. Cost allocations and a repayment agreement are required prior to accessing the funds.
- OBBB: the project has received $235M of non-reimbursable federal funding.

DMC Solar Over Canals 5 Year Pilot Project – USBR Grant Funded

Status: No activity this month. Project is on hold until further notice.

DMC Underdrain Sedimentation Removal Project (FY25)

Status: No activity this month, project is on hold.

C.W. "BILL" JONES PUMPING PLANT (JPP)

JPP Excitation System & Control Cabinet Modernization

Status: Contract award was executed in August 2025 to Power Pros and remains on schedule. Reclamation is providing advance funds to the Water Authority on a quarterly basis. The preliminary schedule includes an eight-month design process, six-month fabrication process, and four months of site work for each unit with a staggered schedule to allow the site work to move from one unit directly to the next. The 100% design for Unit 1 was successfully completed in April 2026, and the project remains on schedule. Factory Acceptance Testing (FAT) for the unit 1 control boards occurred in September, the FAT for the power potential transformer (PPT) and excitation system occurred in October. Site work is scheduled to begin in November. The notice to proceed for Unit 5 was issued in May 2026. The 100% design completed in August 2026 for Unit 5 with fabrication underway. The completion of the project is anticipated by the end of 2028. Progress is summarized in the table below:

Unit No.	NTP Issue Date	Progress		
		Design	Fabrication	Site Work
1	9/21/2025	completed April '26	completed October '26	start Nov '26
5	5/7/2026	completed Aug '26		
4	9/17/2026			
6	N/A			
2	N/A			
3	N/A			

JPP Siphon Breaker Communication Upgrades (FY25)

Status: Project Complete

JPP Trash Rake Controls Modernization (FY25)

Status: Project Complete

JPP Plant Flow Metering System Rehabilitation (FY25)

Status: No activity this month.

JPP Sand Filter System Rehabilitation (FY25)

Status: No activity this month.

JPP HVAC System Rehabilitation/ Replacement - Design

Status: No activity this month.

O'NEILL PUMPING/GENERATING PLANT (OPP)

Main Transformers Rehabilitation

Status: The Water Authority continues its contract with CEI for rehabilitation of the main transformers. The spare transformer (4) was successfully commissioned and is currently in-service as KW1A A-Phase. This commission includes coordinating with WAPA for line and substation protection; new transformer device monitoring and alarms; and new annunciation alarms for local and SCADA. SLDMWA will continue to monitor temperature gauges, pressure gauge, and oil analysis.

Rehabilitation of transformer 1 was re-scheduled to begin in March after the required hold time, as well as availability with CEI and subcontractors. Installation and commissioning is scheduled for September 2027, where transformer 2 will be swapped out for rehabilitation with transformer 1 as KW1A B-Phase.

EXTRAORDINARY O&M and CAPITAL PROJECTS

OPP Upgrades – Pump Bowl Fabrication & Governor Rehabilitation

Status: Total IIJA funding received to date is $22.6M. With Design Phase I completed, staff continue to work with Pentair on Phase II of the contract. The 100% design of the bowls and the governor have been completed and approved in conjunction with USBR. Pentair recently encountered delays with their foundry, and the first bowl is now scheduled to be delivered June/July 2027. The factory acceptance testing (FAT) of the governor control panels occurred the week of August 24, 2026. Upon arrival, staff reviewed the equipment and identified numerous issues. A punchlist was created and another FAT will be scheduled in late November or December.

OPP Upgrades – Unit Rewind

Status: Started communication with Reclamation to establish an estimate for design budget and schedule.

OPP Upgrades – Unit Rehabilitation

Status: Work started on procuring parts required for the project. A meeting with Pentair occurred on October 7th to go through the list of parts and generate an updated estimate and schedule. The start of this project will be timed appropriately with the Unit Rewinds, Pump Bowl Fabrication, and Governor Rehabilitation projects as well as the availability of funds.

OPP Sand Filter System Rehabilitation Design (FY24)

Status: No activity this month.

OPP Warehouse Building (Design & Construction) (FY26)

Status: No activity this month. Reclamation requested, and Water Authority staff provided the Scope of Work for the project. Staff continued planning the best method of procuring the design and construction of the building and worked on the plans and specifications.

OPP Shaft Sleeve Design & Manufacturing (two complete sets)

Status: No activity this month.

DELTA-MENDOTA CANAL/CALIFORNIA AQUEDUCT INTERTIE PUMPING PLANT (DCI)

DCI Motor Protection Relay Replacement (FY25)

Status: No changes this month. The new protective relays (SEL-710-5's) were procured in January 2025. Staff have uploaded and tested the relays with settings designed by Reclamation TSC and will install as pumping allows.

DCI HVAC System Rehabilitation/ Replacement (FY23)

Status: No activity this month.

DCI U1 & U2 Restoration and Plant Electrical Upgrades

Status: Project is complete, as restoration from the arc flash events have been completed with Units 1 and 2 fully operational. However, during investigations, Reclamation identified required improvements to the plant that are outside the scope of the restoration which will be completed as part of regular O&M.

DCI Facility Rating & Protective Relays Reviews

Status: Staff are looking into private consulting firms that may be able to perform the work. USBR TSC has provided a project management program (PMP) for the Protective Relay Review. Facility Rating Review PMP is still pending.

WATER OPERATIONS REPORTING

San Luis & Delta-Mendota
WATER AUTHORITY

San Luis & Delta-Mendota Water Authority
OPERATIONS SUMMARY

NOTE: ALL FIGURES ARE IN ACRE FEET

	September-2026	September-2025
JONES PUMPING PLANT - PUMPED	222,039	251,615
DCI PLANT - PUMPED	24,948	27,681
DCI PLANT - RETURNED	0	0
O'NEILL P/G PLANT - PUMPED	65,125	89,163
O'NEILL P/G PLANT - GENERATED	213	0
DMC DELIVERIES	46,326	49,647
RIVER/WELL/RECYCLE WATER INTO DMC	3,284	8,054
MENDOTA POOL DELIVERIES	84,816	82,599
SHASTA RESERVOIR STORAGE	2,448,000	2,678,200
SAN LUIS RESERVOIR (SLR) STORAGE	1,468,506	1,076,669
SLR FEDERAL SHARE	487,383	252,693

	September-2026	September-2025
*SAN LUIS UNIT DELIVERIES	6,788	7,014
SAN LUIS UNIT WELL WATER	0	0
SAN FELIPE UNIT DELIVERIES	10,185	13,183

Jones Pumping Plant monthly average = 3,732 cfs

San Luis & Delta-Mendota Water Authority
Monthly Deliveries
September 2026

Date 10/8/26

District/Other	Total Available Water into System (INCOMING) (Acre Feet)	AG/Refuge Deliveries (Acre Feet)	M & I Deliveries (Acre Feet)	Total Deliveries (OUTGOING) (Acre Feet)
Total Pumped @ Jones Pumping Plant	**222,039**			
Total Pumped @ DCI	**(24,948)**			
Total Reversed @ DCI	**0**			
City of Tracy		0	864	864
Byron Bethany I.D.		387	6	393
West Side I.D.		0	0	0
Banta Carbona I.D.		0	0	0
West Stanislaus I.D.		169	0	169
Patterson I.D.		0	0	0
Del Puerto W.D.		5,559	2	5,561
Central California I.D. - above check #13		2,171	0	2,171
Santa Nella County W.D.		0	0	0
Volta Wildlife Mgmt. Area (Fish & Game)		2,289	0	2,289
Fish & Wildlife (Volta) Santa Fe - Kesterson		0	0	0
Grasslands W.D. (Volta)		12,417	0	12,417
Total Pumped @ O'Neill PP	**(65,125)**			
Total Generated @ O'Neill PP	**213**			
Central California I.D. - below check #13		479	0	479
Grasslands W.D. (76.05-L)		15,458	0	15,458
Fish & Game Los Banos Refuge (76.05-L)		1,641	0	1,641
Fish & Wildlife Kesterson (76.05-L)		628	0	628
Freitas Unit (76.05-L)		675	0	675
Salt Slough Unit (76.05-L)		1,396	0	1,396
China Island (76.05-L)		15	0	15
San Luis W.D.		474	0	474
Panoche W.D.		1,352	2	1,354
Eagle Field W.D.		138	0	138
Oro Loma W.D.		0	0	0
Mercy Springs W.D.		0	0	0
Firebaugh Canal W.D. (D.M.C.)		204	0	204
Creek, River, and Groundwater well pump-in	1,131			
North Valley Regional Recycled Water Program	2,153			
Change in Canal Storage	(132)			
Wasteway Flushing and Spill	0			
Total Available in Delta-Mendota Canal	135,331			
TOTAL DELIVERY FROM DELTA-MENDOTA CANAL	**(46,326)**	**45,452**	**874**	**46,326**
Theoretical DMC Delivery to Mendota Pool	89,005			
Total DMC Metered Delivery to MP	85,030			
Estimated (Loss) or Gain in DMC	(3,975)			
Estimated % Loss or Gain in DMC	-1.76%			

San Luis & Delta-Mendota Water Authority
Monthly Deliveries
September 2026

District/Other	Total Available Water into System (INCOMING) (Acre Feet)	AG/Refuge Deliveries (Acre Feet)	M & I Deliveries (Acre Feet)	Total Deliveries (OUTGOING) (Acre Feet)
Metered DMC Inflow to MP	85,030			
Mendota Pool Groundwater Well Pump-In	2,907			
(+)SJRRP Releases into Mendota Pool	1,875			
(+)Available Flood Releases from Friant into Mendota Pool	0			
(+)Other San Joaquin River Water	0			
(+)Kings River Flood Releases into Mendota Pool	0			
Mendota Pool Delivery Information				
Exchange Contractors:				
Central California Irrigation District (CCID)		39,394	0	39,394
Columbia Canal Company (CCC)		5,607	0	5,607
Firebaugh Canal Water District (FCWD)		3,193	0	3,193
San Luis Canal Company (SLCC)		5,875	0	5,875
Refuge:				
Conveyance Losses		1,220	0	1,220
Calif Dept of F/G-LB Unit (CCID)		1,049	0	1,049
Calif Dept of F/G-LB Unit (SLCC)		1,390	0	1,390
Calif Dept of F/G-Salt Slough Unit (CCID)		892	0	892
Calif Dept of F/G-China Island Unit (CCID)		9	0	9
US Fish & Wildlife-San Luis Refuge (SLCC)		3,952	0	3,952
US Fish & Wildlife-Freitas (CCID)		431	0	431
US Fish & Wildlife-Kesterson (CCID)		401	0	401
Grasslands WD (CCID)		9,698	0	9,698
Grasslands WD (SLCC)		2,191	0	2,191
Grasslands (Private)		183	0	183
San Luis WD Conveyance (CCID)		38	0	38
Del Puerto WD Conveyance (CCID)		0	0	0
San Joaquin River Restoration Project:				
SJRRP		2,281	0	2,281
Other: (see MP Operations Report)		7,012	0	7,012
Total Available Water in Mendota Pool	89,812			
TOTAL DELIVERY FROM MENDOTA POOL	**(84,816)**	**84,816**	**0**	**84,816**
*Estimated (Loss) or Gain in Mendota Pool	(4,996)			
*Estimated % Loss or Gain in Mendota Pool	-5.56%			
Total System Delivery	(131,142)			
***Total Estimated System (Loss) or Gain**	**(8,971)**			
***Total Estimated % System Loss or Gain**	**-3.90%**			

Special Notes:

Jones Pumping Plant
September - 2026

Date	# OF UNITS	TIME ON/OFF	AVG DAILY CFS
1	5	Continuous	4237
2	5	Continuous	4218
3	5	Continuous	4260
4	5	Continuous	4248
5	5	Continuous	4250
6	5	Continuous	4259
7	5	Continuous	4177
8	5	Continuous	4248
9	5	Continuous	4251
10	5	Continuous	4279
11	5	Continuous	4290
12	5	Continuous	4283
13	5	Continuous	4265
14	4-3	Continuous	3164
15	3	Continuous	2633
16	3-4	Continuous	3084
17	4-5	Continuous	3719
18	5-4	Continuous	3548
19	4-3	Continuous	3032
20	3	Continuous	2557
21	3	Continuous	2679
22	3	Continuous	2655
23	3-5	Continuous	3466
24	5	Continuous	4303
25	4	Continuous	3545
26	4-1-4	Continuous	3310
27	4	Continuous	3517
28	4	Continuous	3576
29	4	Continuous	3579
30	4-5	Continuous	4315
31		Continuous	
		AVG CFS for the month	**3732**

NON-PROJECT WATER CREDITS REPORT

(ALL FIGURES IN ACRE FEET)

September 2026 WA Credits

Date: 10/5/26

CREDITS UNDER WARREN ACT CONTRACTS									
Turnout	Start Meter Reading	End Meter Reading	Factor	Adjust	District	Total	Less 5%	Month	Year
3.32-R1	0	0	1	0	BBID	0	0	0	0
3.32-R2	0	0	1	0	BBID	0	0	0	0
3.32-R3	25,098	26,149	1	0	BBID	1,051	(53)	998	6,551
13.31-L	4,804	4,804	1	0	BBID	0	0	0	0
15.11-R	3,609	3,609	1	0	BBID	0	0	0	0
20.42-L	64,944,932	64,945,079	1	0	BCID	0	0	0	0
20.42-L	64,944,932	64,945,079	1	0	USBR/FWA	0	0	0	13,718
21.12-L	990	990	1.01	0	DPWD	0	0	0	0
21.86-L	771	771	1	0	DPWD	0	0	0	0
24.38-L	3,081	3,081	1	0	DPWD	0	0	0	0
29.95-R	1,342	1,342	0.87	0	DPWD	0	0	0	0
30.43-L	7,466	7,466	1	0	DPWD	0	0	0	0
30.43-R	2,123	2,123	0.92	0	DPWD	0	0	0	0
30.95-L	2,166	2,167	1.03	(1)	DPWD	0	0	0	0
31.31-L1	103,652	103,653	1	(1)	WSTAN	0	0	0	13,695
31.31-L2	103,652	103,653	1	0	DPWD	0	0	0	0
31.31-L3	103,652	103,653	1	0	PID	0	0	0	0
31.60-L	8,183	8,183	0.93	0	DPWD	0	0	0	0
32.35-L	1,808	1,808	0.86	0	DPWD	0	0	0	0
33.71-L	770	770	0.94	0	DPWD	0	0	0	0
36.80-L	1,856	1,856	1	0	DPWD	0	0	0	0
37.10-L	3,875	3,875	0.94	0	DPWD	0	0	0	0
37.32-L	2,653	2,653	0.91	0	DPWD	0	0	0	0
42.50-R	0	0	0.96	0	DPWD	0	0	0	0
42.53-L	8,672,383	8,672,744	1	0	PID	0	0	0	0
42.53-L	8,672,383	8,672,744	1	0	DPWD	0	0	0	0
42.53-L	8,672,383	8,672,744	1	0	USBR/FWA	0	0	0	7,989
43.22-L	55	55	1	0	DPWD	0	0	0	0
48.97-L	881	881	1	0	SLWD	0	0	0	0
50.46-L	6,027	6,027	1.07	0	DPWD	0	0	0	0
51.00-R	297	297	0.89	0	DPWD	0	0	0	0
51.66-L	3,435	3,435	0.98	0	DPWD	0	0	0	0
52.40-L	4,966	4,966	1	0	DPWD	0	0	0	0
58.28-L	3,371	3,371	1.02	0	SLWD	0	0	0	0
58.60-L	917	917	0.96	0	DPWD	0	0	0	0
58.73-R	530	541	1	0	DPWD	11	(1)	10	44
64.85-L	1,662	1,662	0.72	0	DPWD	0	0	0	0
							UPPER DMC SUB TOTAL	***1,008***	***41,997***

NON-PROJECT WATER CREDITS REPORT

(ALL FIGURES IN ACRE FEET)

September 2026 WA Credits

CREDITS UNDER WARREN ACT CONTRACTS									
Turnout	Start Meter Reading	End Meter Reading	Factor	Adjust	District	Total	Less 5%	Month	Year
78.31-L	4,469	4,469	1.08	0	SLWD	0	0	0	0
79.12-R	397	456	1.24	0	SLWD	73	(4)	69	537
79.13-L	2,058	2,059	1	0	SLWD	1	0	1	470
79.13-R	5,277	5,277	1.08	0	SLWD	0	0	0	241
79.60-L	9,137	9,204	0.84	0	SLWD	56	(3)	53	1,428
80.03-L	968	968	0.94	0	SLWD	0	0	0	120
80.03-R	717	717	1.05	0	SLWD	0	0	0	0
98.60-R	14,194	14,194	1	0	PANOCHE/MS	0	0	0	0
98.74-L	5,695	5,695	1.14	0	PANOCHE/MS	0	0	0	0
99.24-L	10,493	10,493	0.92	0	PANOCHE/MS	0	0	0	0
100.70-L	6,211	6,211	1	0	PANOCHE/MS	0	0	0	0
102.04-R	4,097	4,097	1	0	WIDREN WD	0	0	0	0
					LOWER DMC SUB TOTAL			***123***	***2,796***
					WARREN ACT CONTRACT CREDIT TOTAL			***1,131***	***44,793***

	TOTAL GROSS PUMP-IN		***CREDIT***	
TOTAL (BYRON BETHANY IRRIGATION DISTRICT)	***0***		***0***	***0***
TOTAL (BANTA CARBONA IRRIGATION DISTRICT)	***0***		***0***	***0***
TOTAL (DEL PUERTO WATER DISTRICT)	***11***		***10***	***44***
TOTAL (WEST STANISLAUS IRRIGATION DISTRICT)	***0***		***0***	***0***
TOTAL (PATTERSON IRRIGATION DISTRICT)	***0***		***0***	***0***
TOTAL (SAN LUIS WATER DISTRICT)	***130***		***123***	***2,796***
TOTAL (PANOCHE WATER DISTRICT)	***0***		***0***	***0***
TOTAL (MERCY SPRINGS WATER DISTRICT)	***0***		***0***	***0***
TOTAL (WIDREN WATER DISTRICT)	***0***		***0***	***0***
Other Warren Act Conveyance Credit Totals				
Del Puerto Water District:	***0***		***0***	***0***
Banta Carbona Irrigation District:	***0***		***0***	***0***
West Stanislaus Irrigation District:	***0***		***0***	***13,695***
Byron Bethany Irrigation District:	***1,051***		***998***	***6,551***
Patterson Irrigation District:	***0***		***0***	***0***
San Joaquin River Restoration Pump Back BCID:	***0***		***0***	***13,718***
San Joaquin River Restoration Pump Back PID:	***0***		***0***	***7,989***
Central California Irrigation District L.B. Creek Diversion Structure	***0***		***0***	***2,579***
Grassland Water District L.B. Creek Diversion Structure	***0***		***0***	***0***
San Luis Water District L.B. Creek Diversion Structure	***0***		***0***	***0***

MENDOTA POOL OPERATIONS

2026

ALL FIGURES IN ACRE-FEET

Date: 10/7/26

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	TOTAL
FRESNO SLOUGH	0	0	0	0	0	0	0	0	0				0
TPUD	0	0	16	0	0	15	27	24	0				82
JAMES I.D.	249	4,084	1,341	536	911	7,364	5,367	2,480	1,062				23,394
WESTSIDE AGRICULTURE[3]	1,611	1,676	59	72	189	243	230	184	83				4,347
M.L. DUDLEY & INDART [1]	32	84	192	215	573	310	386	265	155				2,212
MID VALLEY (Kings River)	0	0	0	0	0	0	0	0	0				0
REC. DIST. 1606	0	0	0	0	0	0	0	0	0				0
STATE FISH & WILDLIFE	982	**463**	105	1,354	1,622	1,101	1,184	1,825	2,436				11,072
TRACTION	299	186	158	**143**	163	212	213	182	275				1,831
UNMETERED	30	30	40	120	70	80	90	120	250				830
Total	1,311	**679**	303	1,638	1,855	1,393	1,487	2,127	2,961				13,733
COELHO FAMILY TRUST [2]	280	256	501	544	771	711	802	540	532				4,937
TRANQUILITY I.D.	0	435	1,786	2,694	3,439	4,400	4,298	2,832	2,160				22,044
WESTLANDS LATERAL-6	0	0	0	0	0	138	181	98	0				417
WESTLANDS LATERAL-7	0	0	0	0	21	581	446	0	0				1,048
CARVALHO TRUST	0	0	55	76	137	134	139	69	59				669
TOTAL	3,483	7,214	4,253	5,754	7,896	15,289	13,363	8,619	7,012	0	0	0	72,883

NUMBERS SHOWN IN **BOLD** WERE REVISED AFTER DISTRIBUTION OF REPORT

1 aka COELHO-GARDNER-HANSEN 2 aka TERRA LINDA FARMS 3 aka MEYERS FARMING

Article 215 Water

n/a

Kings River Water

n/a

Duck Clubs (Percent Full)	BECK	120	PATOS	COLE	TRANQUILITY	1 ACRE
	0%	0%	30%	0%	0%	0%

January
DMC Inflow 11,817 AF
James Bypass Flows 0 AF

February
DMC Inflow 21,942 AF
James Bypass Flows 0 AF

March
DMC Inflow 52,994 AF
James Bypass Flows 0 AF

April
DMC Inflow 41,719 AF
James Bypass Flows 0 AF

May
DMC Inflow 81,844 AF
James Bypass Flows 0 AF

June
DMC Inflow 102490 A.F
James Bypass Flows 0 AF

July
DMC Inflow 110,288 AF
James Bypass Flows 0 AF

August
DMC Inflow 90,978 AF
James Bypass Flows AF 0

September
DMC Inflow 85,030 AF
James Bypass Flows 0 AF

October
DMC Inflow AF
James Bypass Flows 0 AF

November
DMC Inflow AF
James Bypass Flows 0 AF

December
DMC Inflow AF
James Bypass Flows 0 AF

MENDOTA POOL WELL PUMP IN
2026
(ALL FIGURES IN ACRE-FEET)

Date: 10/6/2026

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	TOTAL
COELHO FAMILY TRUST [1]	10	0	606	1,303	1,504	1,044	909	449	471				6,296
M.L. DUDLEY & INDART [2]	134	0	54	109	0	299	434	386	217				1,633
FORDEL	1	361	419	385	387	300	303	295	155				2,606
COELHO WEST	0	0	118	229	282	192	276	246	241				1,584
CASACA VINEYARDS	**0**	0	83	170	205	141	150	134	119				1,002
CASACA DPF	0	0	16	66	67	51	56	53	46				355
SOLO MIO	0	0	**40**	88	87	62	70	65	55				467
BAKER FARMS	0	0	0	503	696	1	0	0	1				1,201
FARMERS W.D.	0	0	428	1,005	1,009	0	0	0	1,077				3,519
WESTSIDE AGRICULTURE [3]	53	66	74	121	189	191	108	104	64				970
WESTSIDE AGRICULTURE BANKED [3]	0	0	0	1,761	1,845	504	424	0	1				4,535
SILVER CREEK	0	0	118	270	245	220	214	228	153				1,448
TRANQUILITY I.D.	0	0	0	0	0	0	0	0	0				0
FCWD	0	0	17	57	62	52	18	49	43				298
ALMENDRA	0	2	0	73	251	269	244	187	212				1,238
YRIBARREN FARMS	0	0	0	0	30	123	144	112	0				409
CARVALHO TRUST	0	0	0	0	20	30	8	10	37				105
ETCHEGOINBERRY	0	0	0	0	0	0	0	108	15				123
FRESNO SLOUGH W.D.	0	0	0	0	0	0	0	0	0				0
LSK-1	0	0	0	0	0	0	0	0	0				0
TOTAL	198	429	1,973	6,140	6,879	3,479	3,358	2,426	2,907	0	0	0	27,789

NUMBERS SHOWN IN **BOLD** WERE REVISED AFTER DISTRIBUTION OF REPORT

[1] aka TERRA LINDA FARMS

[2] aka COELHO-GARDNER-HANSEN

[3] aka MEYERS FARMING

Spill Back Credit

	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	TOTAL
James ID (per JID)	112	0	0	0	0	0	0	0	0				112

TABLE 19: GOVERNOR EDMUND G. BROWN CALIFORNIA AQUEDUCT
SAN LUIS FIELD DIVISION MONTHLY DELIVERIES

SEPTEMBER 2026

REACH TOTALS	POOL	INFLOW INTO AQUEDUCT	CUSTOMERS	AMOUNT IN AF
R3A			Parks & Rec. @ San Luis Reservoir	0
10185			Santa Clara Valley Water District	7699
			Casa de Fruta (Santa Clara Valley Water District)	0
			San Benito Water District	2486
R3	13		CDFW @ O'Neill Forebay	18
	13		Parks & Rec. @ O'Neill Forebay	1
496	13		Cattle Program @ O'Neill Forebay	0
	13		Santa Nella County Water District	23
	13		San Luis Water District	454
R4	14		City of Dos Palos	174
	14		Pacheco Water District	631
	14		San Luis Water District	3245
10329	14		Panoche Water District	60
	15		San Luis Water District	1475
	15		Panoche Water District	843
	15		Westlands Water District	3901
R5	16		CDFW @ Lat. 4L (Pilibos)	0
	16		CDFW @ Lat. 4L	0
	16		CDFW @ Lat. 6L	0
	16		CDFW @ Lat. 7L	0
20811	16		Westlands Water District	4620
	17		Westlands Water District	4355
	18		DWR Truck @ 13R	0
	18		City of Coalinga	1096
	18		Pleasant Valley Pumping Plant	4639
	18		Westlands Water District	6101
R6	19		Alta Gas	0
	19		City of Huron (P&R-Area 11) @ 22R	27
	19		DWR Water Truck @ 22R/CDFW @ 22R	0
9680	19		Lemoore N.A.S. thru WWD 28L,29L,&30L	220
	19		Kings County thru WWD 30L	0
	19		Westlands Water District	9433
R7	20		City of Huron @ 23R	83
	20		DWR Water Truck @ 23R	0
	20		Westlands Water District	5535
8230	21		City of Avenal	209
	21		Kings County thru WWD 37L,38L	0
	21		Westlands Water District	2403
59731		0	<---TOTALS--->	59731

Inflow Into Aqueduct:

0 AF TOTAL for PUMP-IN

0 AF TOTAL for FLOOD

TOTALS BY CUSTOMERS

Santa Nella County Water District	23
Pacheco Water District	631
San Luis Water District	5174
Panoche Water District	903
Westlands Water District	40987
AltaGas	0
City of Huron @ 23R	83
City of Huron (P&R/Area 11 @ 22R)	27
Lemoore N.A.S. thru WWD @ 28L,29L&30L	220
Kings County thru WWD Laterals	0
City of Avenal	209
City of Dos Palos	174
City of Coalinga	1096
CDFW @ O'Neill Forebay	18
San Felipe -Pacheco Tunnel	10185
CDFW @ 4L, 6L, 7L	0
DWR Water Truck @ 23R	0
Parks & Recreation	1
Cattle Program @ O'Neill Forebay	0
Customers Total:	**59731**

Pool 12 - Reach 2B

VA Turnout Use AF = 38

Monthly Availability Report

CW "Bill" Jones Pumping Plant

September - 2026

Unit #	Max Hours	Scheduled Outages (1)	%	Unscheduled Outages (2)	%	Over-all Availability %	Starts Pump	Comments
Unit-1	720	9.6	1.33%	0.0	0.00%	98.67%	3	09-15-2026 Brush/exciter inspection
Unit-2	720	0.0	0.00%	0.0	0.00%	100.00%	2	
Unit-3	720	0.0	0.00%	0.0	0.00%	100.00%	3	
Unit-4	720	0.0	0.00%	0.0	0.00%	100.00%	1	
Unit-5	720	0.0	0.00%	0.0	0.00%	100.00%	3	
Unit-6	720	0.0	0.00%	5.0	0.69%	99.31%	1	9/16/2026 replace 710X relay
Total	4320	9.6	0%	5.0	0.12%	99.88%	13	

Notes:

(1) Planned maintenance

(2) Emergency outages and maintenance performed with less than 24 hours advance notice

Monthly Availability Report

O'Neill Pump/Generating Plant

September - 2026

Unit #	Max Hours	Scheduled Outages (1)	%	Unscheduled Outages (2)	%	Over-all Availability %	Starts		Comments
							Pump	Gen	
Unit-1	720	248.2	34.47%	0.0	0.00%	65.53%	3	0	XFMR 09/14/2026-09/24/2026 outage
Unit-2	720	720.0	100.00%	0.0	0.00%	0.00%	0	0	ANN Maint
Unit-3	720	248.2	34.47%	0.0	0.00%	65.53%	1	0	XFMR 09/14/2026-09/24/2026 outage
Unit-4	720	248.2	34.47%	0.0	0.00%	65.53%	3	1	XFMR 09/14/2026-09/24/2026 outage
Unit-5	720	248.2	34.47%	0.0	0.00%	65.53%	1	0	XFMR 09/14/2026-09/24/2026 outage
Unit-6	720	248.2	34.47%	0.0	0.00%	65.53%	1	0	XFMR 09/14/2026-09/24/2026 outage
Total	4320	1961.0	45%	0.0	0.00%	55.00%	9	1	

Notes:

(1) Planned maintenance

(2) Emergency outages and maintenance performed with less than 24 hours advance notice

Monthly Availability Report

DCI Pumping Plant

September - 2026

Unit #	Max Hours	Scheduled Outages (1)	%	Unscheduled Outages (2)	%	Over-all Availability %	Starts Pump	Comments
Unit-1	720	0.0	0.00%	123.2	17.11%	82.89%	6	9/17/2026 DV failed to open 9/22/2026 availible.
Unit-2	720	0.0	0.00%	0.0	0.00%	100.00%	5	
Unit-3	720	0.0	0.00%	0.0	0.00%	100.00%	4	
Unit-4	720	0.0	0.00%	0.0	0.00%	100.00%	6	
Unit-5	720	0.0	0.00%	0.0	0.00%	100.00%	6	
Unit-6	720	0.0	0.00%	0.0	0.00%	100.00%	8	
Total	4320	0.0	0%	123.2	2.85%	97.15%	35	

Notes:

(1) Planned maintenance

(2) Emergency outages and maintenance performed with less than 24 hours advance notice